



HEPS Accelerator Status

Ping HE


Accelerator Division

Sep. 21, 2023


INTERNATIONAL ASSESSMENT 2023



- **Brief introduction on HEPS**
- **Schedule & Main milestones**
- **Accelerator progresses since Jan. 2020**
- **Summary**



Overview of HEPS



High Energy Photon Source

$>1 \times 10^{22}$
Brightness

6GeV
Beam energy

1360.4m
Circumference

~90
Beamlines

One of the **brightest** fourth-generation SR facility in the world

The first **high-energy** synchrotron radiation light source in China



HEPS: a 4th-gen high-energy synchrotron LS


- One of the brightest fourth-generation synchrotron radiation facilities in the world


Landscape of the 4th-gen storage-ring light source



Main Parameters	Design goals	Unit
Beam energy	6	GeV
Circumference	1360.4	m
Hori. natural emittance	<60	pmrad
Brightness	$>1 \times 10^{22}$	BU
Beam current	200	mA
Injection mode	Top-up	-

BU: phs/s/mm²/mrad²/0.1%BW









HEPS: a powerful light source

HEPS will provide **high-energy, high-brilliance, high-coherence** synchrotron light with **energies up to 300 keV and more**, with the capability for **nm spatial resolution, ps time resolution**, and **meV energy resolution**.

While providing conventional technical support for the general users, HEPS will operate as a platform to analyze the structures, as well as the evolution of structures of engineering materials in the whole process, by in-situ, multi-dimensional and real-time observation.




- **Huairou Science City** (an area of 233 acres)
 - **Five big science facilities: HEPS**, SECUF (Synergized Extreme Condition User Facility), CMP Phase II (Chinese Meridian Project Phase II), EarthLab (the Earth System Numerical Simulation Facility), Multi-mode, Multi-scale Biomedical Imaging Facility
 - **Series research platforms** in energy, environment, biology, materials, etc.





Design goals of HEPS




Main Parameters	Value	Unit
Beam energy	6	GeV
Circumference	1360.4	m
Hori. natural emittance	<60	pm·rad
Brightness	$>1 \times 10^{22}$	BU
Beam current	200	mA
Injection mode	Top-up	-

BU: phs/s/mm²/mrad²/0.1%BW

Schedule (2019-2025)

- The construction period was estimated to be 6.5 years.
 - Date of Groundbreaking ceremony: Jun. 29, 2019
 - Project is scheduled to be completed in 12.2025



Aug. 8, 2022, the installation in the booster tunnel began.

Jun. 28, 2021, HEPS Installs First Piece of Accelerator Equipment in Linac Tunnel.



Milestones



June 29, 2019
Groundbreaking ceremony



May 12, 2022
The Linac Vacuum-sealing in the tunnel completed




Jan. 13, 2023
The Booster Vacuum-sealing in the tunnel completed



Feb. 1, 2023
The first girder was installed in the storage ring tunnel



Mar. 14, 2023
The first electron beam



July 1, 2020
The first steel beam was installed



Apr. 13, 2021
Utility installation in NO.2 Hall commenced




June 27, 2021
Roof-sealing work for the main ring building completed



June 28, 2021
HEPS Installs First Piece of Accelerator Equipment in Linac Tunnel.



Nov. 18, 2021
Roof-sealing work for ancillary buildings completed





Progress of Linac

LINAC



Linac tunnel

The first electron beam of the HEPS was accelerated to 500 MeV with better than 2.5 nC of bunch charge by the Linac on March 14, which was a key milestone of the HEPS project—HEPS beam commissioning had begun.

Milestones of the HEPS Linac

29/06/2019: Design completed


28/06/2021: Electron gun, the first piece of accelerator equipment, was installed in the Linac tunnel.

08/03/2022: Installation in the Linac tunnel begun

12/05/2022: Linac vacuum-sealing in the tunnel completed

23/09/2022: Linac online RF conditioning completed





09/03/2023: Linac commissioning began





Emittance optimization: Wakefield

- Beam size optimization
- Wakefield-free steering (WFS)





Progress of booster

RF conditioning started on May 25, 2023 and beam commissioning began last month.


The Booster was vacuum-sealed on Jan. 13, 2023.

Sep. 30, 2022, The pre-alignment of the booster installation cells completed.


Aug. 8, 2022, The installation in the booster tunnel began.

Dec. 14, 2021, Booster tunnel building moved to installation phase.

132 pre-alignment cells




Booster tunnel





Booster commissioning

Beam energy ramping to 6.0 GeV (with RF)





1776 magnets **288** girders

- The installation of a 7BA cell of the storage ring on the experiment bench was successfully finished to optimize process flow.
- The pre-alignment for the storage ring magnet girder began on July 13, 2022.
- The tunnel installation of the storage ring started on Feb. 1, 2023.
- Up to date, ~75% girders has been installed.





Progress of storage ring




19 insertion devices
(including IAU, IAW, CPMU
and IVU AK Mango) were
manufactured and received.






On-axis swap-out injection + high energy accumulation



To deal with challenges from technical and engineering design, the accelerator physics design was updated

- Storage ring lattice: enlarged drift space in arc (1.1 m more space/7BA), slightly larger magnet aperture (25->26 mm), emittance preserved (34.2->34.8 pm) with however smaller dynamic acceptance
- Booster design: higher bunch charge (2->5 nC), and emittance reduced by more than 50% (35->16 nm)
- Linac design: higher bunch charge (5->7 nC) and optimized layout
- Transfer lines: updated accordingly



Storage-ring magnets

• Magnets

- 37 magnets in one 7BA cell

- BLG 0.11 – 1 T


- Quad 82 T/m

- BD 66 T/m


- Sext 6082 T/m²

- Oct 512600 T/m³


- Fast Corr 0.08 T



BLG2




ABF2/3



BD1/2





QD4



Magnetic field measurement

- **Measurement and pre-alignment move on schedule**
 - Measurement of the dipoles, quadrupoles and dipole/quadrupole combined function magnet will be finished by the end of November
 - All sextupoles, octupoles and fast correctors have been measured
 - Fine tuning of the BLGs field integrals is performed by using adjustable screw. All the BLGs are within 5×10^{-5} after tuning





Magnet power supply

- All power supplies installed (total number 2804) at 10 PS Halls and M01-48
- PS for Linac, Low energy transport and Booster started commissioning



10.7.19.11:502 10.7.19.11:502

PS ON PS OFF 0 OFF Normal Remote

电流监控

直流电流 0.000000 0.000000 0.000000 0.000728

交流电流 1.000000 1.000000

同步时间 1.0000 1.0000

波形点数和时间间隔

波形点数 1 10000

间隔时间 1 1

波形类型 Booster ExtTrig Booster ExtTrig

波形控制

Ramping使能	<input checked="" type="checkbox"/> Enable	RampEnb bit0	<input type="checkbox"/> Right	bit31 注入引出设置错误
禁止Ramping	<input type="checkbox"/> Disable	RampDis bit1	<input type="checkbox"/> RampDisab	bit30 禁止ramping
Ramping模式	<input type="checkbox"/> RampMode	InRampM bit2	<input type="checkbox"/> Debug	bit29 模式指示
调试模式	<input type="checkbox"/> DebugMode	InDcM bit3		

复位Index ResetIndex RstIndex



注入引出点设置

注入点 0 0 当前值 0

引出点 0 0

波形数据操作 wfDown wfUp wfUpdate

Flash块选择(0-1) blk 0 0 Block 0 is In Use



Long-term stability better than 10 ppm

```

"\The_max_energy=6200.0000MeV",
"\Total_ramp_time=0.750000s",
"\Inj_acc_index=1.000000",
"\T_low_waiting_time=0.000000s",
"\T_inj_waiting_time=0.000000s",
"\T_ext_waiting_time=0.000000s",
"\clock_freq=10000.00Hz",
"\The_max_energy_step=6.233766MeV/ms",
"\T_rap_inj=0.025000s",
"\T_ramp_up_total=0.350000s",

```



Non Fault



Magnet power supply

- All power supplies are digital-controlled with self-designed DPSCM(Digital Power Supply Control Module) and DCCT(two scales with 20A and 300A).

DCCT: DC Current Transformer (Accuracy < 2 ppm)





Storage-ring vacuum


- The vacuum components in the storage ring are being mass-produced, and the vacuum equipment of a standard arc cell have been installed and verified



Stainless steel chamber with pumps, photon absorbers and end mask, and copper is coated inside.



Extruded Cu-Cr-Zr (C18150) antechamber



Cu-Cr-Zr / dispersion-Cu crotch photon absorber



RF shielding bellows with double-fingers type, and BPM module is integrated.




NEG coating facilities

- 3 sets of NEG coating equipment have been built
 - 1 for coating small aperture circle vacuum chambers, and 6*3.5m vacuum chambers can be coated simultaneously
 - 1 for antechambers paralleled with 4 groups in a length of 1.5m, and the NEG coating have been verified in a slit height of 6mm with a length of 1.2m
 - A 6m long vacuum chamber can be coated in the 3rd setup by moving solenoid vertically.

NEG coating pumping speed $\sim 0.72 \text{ L}/(\text{s}\cdot\text{cm}^2)(\text{H}_2)$





SR magnet support system

- Prototypes developed and engineering design scheme finalized
- Contradiction between the precise motion and stability compromised effectively
- Eigen frequency: $\geq 71\text{Hz}$
- Motion resolution : $1\mu\text{m}$
- Concrete plinths grouting finished in tunnel and passed the final test acceptance.
- Girder mass production finished and installation is in progress, 70% completed.

LA & BS mechanical support

- All the mass production and tunnel installation have been completed






- The **APPLE-Knot undulator** is an innovative device which can achieve both circular polarization and low on-axis heat load. The “**Mango**” wiggler is designed to offer a big radiation spot size for Large - field X-ray diagnosis and flaw detection. They are both successfully realized and through expert review.
- The development of 6 in-air IDs (4 **IAU**s+ 2 **IAW**s) is finished, ready for tunnel installation.

Merged APPLE-Knot: 1st 4 Array AK

Mango: Scan range 0.6mrad*0.6mrad



AK



MANGO



IAU




IAW



- The mass production of 11 in-vacuum IDs (6 CPMUs + 5 IVUs) completed
- The batch tuning is underway

Short period 12mm



CPMU in Tuning



IVU in Tuning




IVU in Baking



- 2022.12, all six 500MHz 5-cell copper cavities passed SAT at PAPS (c.w. 120kW)
- 2023.07, three 500MHz 5-cell **copper cavities installed in the Booster tunnel and commissioned**
- 2021.11, first 166MHz bare SRF cavity passed vertical acceptance tests
- 2022.06, first **166MHz jacketed SRF cavity passed vertical acceptance tests**
- 2023.06, first **166MHz cryomodule assembled** and moved into the horizontal test stand
- 2022.12, four **500MHz bare SRF cavities** produced and **passed vertical acceptance tests**

500MHz 5-cell copper cavities




166MHz SRF cryomodule




500MHz SRF cavity string





High-power RF system

- 2021.10, 166MHz-260kW and 500MHz-150kW prototype SSAs passed essential tests at PAPS
- 2023.04, 166MHz-260kW and 500MHz-260kW **series SSAs production complete and passed FAT**
- 2023.07, **500MHz-100kW series SSAs complete and passed SAT** at Booster RF hall
- 2023.06, first 500MHz-150kW circulator installed at Booster and passed SAT





Cryogenics system

- Layout of the cryogenics system finished and met the technical requirements of HEPS micro-vibration requirement
- All cryogenic equipment of cryogenic hall, tank area and HEPS zone installed



Transport line from cryogenic hall to HEPS








Tank area and cryogenic hall



- **Cathode-grid Assembly R&D**

- Assembly emission current satisfied E-gun of HEPS linac
- Reliability and lifetime of assembly are under tests






Linac microwave and power source

- **Solid-state modulator**
 - Completely eliminate instability and limited lifetime of thyatron
 - Solid-state modulator technology in-housed developed





Modulators in HEPS Linac Gallery



Pulse Repeat stability 0.018%
305kV/354.2A/30min

Microwave phase stability of Linac K3
 2 hours p-p stability: 0.4°
 2 hours RMS stability: 0.07°





Linac RF system

• Features

- The accelerating structure adopts an round-shaped cavity, an elliptical cross-section iris design, and the coupler design is a single port doubly fed structure
- The pulse compressor design is a dual cavity structure with dual hole coupling, and internal water cooling
- The directivity of DC: 40dB, LLRF is fully digital

• Milestone


- 2019.6, microwave system design completed and begin to manufacture the component
- 2021.3, complete the acceptance of the first accelerating structure
- 2022.4, complete the installation of the accelerating structure and pass the final acceptance
- 2022.5, complete the installation and test of the microwave system and begin online high-power practice
- 2022.9, the energy reaches 500MeV at linac exit



SHB Prebuncher (S-band) Buncher (S-band)



S-band Accelerating structure




Pulse compressor



Directional coupler



3dB hybrid directional coupler




SiC load



Phase shift & attenuation



LLRF system




The layout of the linac RF system

Main components

Injection & extraction system

- **Booster**

- All hardware including Lambertson magnets, kicker magnets and pulsers were delivered for installation in May 2023
- The low-energy injection system has been put into operation for beam commissioning







Injection & extraction system

- **Storage ring**

- Kicker: All strip-line kickers delivered on 24/7/2023
- Septum: the full-size prototype was completed in Jan. 2023 and 2 sets of final magnets are still under processing.

Fast kicker and pulser: pulse bottom width (3%-3%) < 10ns, pulse peak = ±15kV





Alignment: Linac and Booster


- The initial alignment and smooth precise alignment of the 50-meter linear accelerator were completed from March to August 2022, with an alignment accuracy of **0.1mm**.
- From October to December 2022, the initial alignment of the 454-meter circumference booster was completed. From February to May 2023, two rounds of smooth precise alignment of the booster 's orbit were conducted with an alignment accuracy of **0.065mm**.
- All these alignment works have effectively improved the efficiency of beam commissioning and ensured stable beam operation. Currently, the linear tunnel is operating successfully, and the booster tunnel has completed beam commissioning. This demonstrates the correctness and practicality of the principle and procedure for achieving smooth precise alignment of the orbit.



Smooth precise alignment of linear accelerator



Smooth precise alignment of booster



Initial alignment of booster



Alignment: storage ring


- For the first time in China, the laser multilateration measurement method is adopted to the pre-alignment of storage ring magnets of HEPS. **The spatial coordinate measurement precision of $6\mu\text{m}$ within a 6.5-meter control range have been achieved.** The system has reached a world-leading level in terms of stability and measurement efficiency. By August 2023, 217 out of 288 girders have been pre-aligned.
- The initial alignment of the storage ring is currently underway. It is being carried out using a conventional single tracker control network fitting positioning method. The deviations have been adjusted to 0.05mm, the instrument control network fitting positioning error is 0.4mm, and the magnet position error is 0.5mm, meeting the requirements for initial alignment. By August 2023, 156 out of 288 girders has been completed.



Pre-alignment of storage ring magnets



Pre-alignment of storage ring magnets



Initial alignment of the storage ring



Mock-up of storage-ring standard cell

- The operation space and interfaces have been checked, and pre-alignment scheme, transport scheme and other critical problems have been thoroughly tested

Aim to verify the feasibility of the magnet, vacuum chamber, BPM, etc. installation procedure





- **HEPS Accelerator execution progression**
 - Engineering Design completed
 - Procurement completed
 - Delivery of main components almost completed (excepted storage-ring vacuum chamber)
 - Mock-up storage ring standard cell completed
 - Storage ring magnet girder nearly 75% installed
 - Linac and Booster commissioning well progressed
 - COVID-19 caused the project 3~4 months delay and we try to catch up
 - No show stoppers to start storage-ring commissioning next year



**THANKS FOR YOUR
ATTENTION!**

Photo taken in July 2023