



# **Status of RAON Project**

#### Younguk Sohn, behalf of RISP staffs

26.10.2020

The 2020 International Workshop on the High Energy Circular Electron Positron Collider October 26-28.2020, Shanghai Jiao Tong University, Shanghai, China

## **Topics**

- 1. Overview
- 2. Cryomodules for SCL
- 3. RF System for SCL
- 4. Cryoplants and CDS
- 5. Summary

### **Overview** Rare Isotope Science Project (RISP)

• Goal: To build a heavy ion accelerator complex RAON, for rare isotope science research in South Korea.

\* RAON - Rare isotope Accelerator complex for ON-line experiments

○ Budget: KRW 1,498 billion (US\$ 1.23 billion, 1\$=1,209krw)

- accelerators and experimental apparatus : 502.8 billion won
- civil engineering & conventional facilities : 996 billion won (incl. site 357 billion won)
- Period: 2011.12 ~ 2021.12

#### **System Installation Project**

Development, installation, and commissioning of the accelerator systems that provides high-energy (200MeV/u) and high-power (400kW) heavy-ion beam



#### Providing high intensity RI beams by ISOL and IF ISOL: direct fission of <sup>238</sup>U by 70 MeV proton IF: 200 MeV/u <sup>238</sup>U (intensity: 8.3 pµA)

Providing high quality neutron-rich beams e.g., <sup>132</sup>Sn with up to 250 MeV/u, up to 10<sup>9</sup> particles per second

#### Providing More exotic RI beam production by combination of ISOL and IF

#### **Facility Construction Project**

Construction of research and support facility to ensure the stable operation of the heavy-ion accelerator, experiment systems, and to establish a comfortable research environment

**%** Accelerator and experiment buildings, support facility, administrative buildings, and guest house, etc.



## **Overview** RAON RI Beam by ISOL and IF

#### **ISOL(Isotope Separator On-Line)**

 $p \rightarrow$  thick target (eg. Uranium Carbide)  $\rightarrow$  target spallation or fission (low energy)



**IF(In-Flight methods)** Stable Heavy ion beam  $\rightarrow$  thin target  $\rightarrow$  projectile fragmentation, fission, multi-nucleon transfer reaction, ...

# **Overview** ISOL vs In-flight

### **∻**ISOL

- Extraction time : ms-s
- High energy resolution
- Good beam quality

### ✤In-flight

- Very short flight time : μs
- High efficiency
- Good particle identification

### **Overview** Project Milestone



### **Overview** Lineup of RIB Production & Separation



## **Overview** RAON Layout



SCL1 has been decided to postpone

: SCL3 is going to be taking a role of SCL1 in the early operation

### **Construction** Accelerator Building







SCL3



Low Energy A/B



ISOL



IF/ High Energy A



High Energy B



### **Construction** Conventional Facilities



SRF Test Bd.





#### **Control Center**



HQ Office Bd.



Utility Bd.



**Electricity Bd.** 

Cryomodules for SCL

### **Overview** General Layout of RAON



### **General Layout of RAON**

SCL



## Cavity & Cryomodule for SCL 2 & 3

SCL

Parameters	Unit	QWR	HWR	SSR1	SSR2
Beta	-	0.047	0.12	0.30	0.51
Frequency	MHz	81.25	162.5	325	325
Aperture	mm	40	40	50	50
QR <sub>s</sub>	Ohm	21	42	98	112
R/Q	Ohm	468	310	246	296
E <sub>acc</sub>	MV/m	6.1	6.5	8.5	8.7
E <sub>peak</sub> /E <sub>acc</sub>		5.6	5.0	4.4	3.9
B <sub>peak</sub> /E <sub>acc</sub>		9.3	8.2	6.3	7.2
Q <sub>calc</sub> /10 <sup>9</sup>	-	0.23	1.5	3.2	3.2
Temp.	К	4	2	2	2
Accel. range		SCL 3	SCL 3	SCL 2	SCL2
# of module	-	22	15 (A) /19 (B)	23	25
# of cavity/module	-	1	2 (A) / 4 (B)	3	6
Module production @ Oct. 2020		Completion & Installation	On mass production	prototyping	prototyping

### **Overview** Project History

#### June 2010

Completed the research to establish the Heavy-ion Accelerator Construction Plan

Feb 2011 Completed the Heavy-ion Accelerator Conceptual Design

#### Dec 2011 Launched the Heavy-in Accelerator Project



### Status and Plan - SCL3 (QWR, HWR)



Overview

## **Overview** Status Summary - SCL3 (QWR, HWR)

#### ✤QWR

- Done production, performance test (HT) and installation in the tunnel.
- On-going integration connection with cryogenics, RF and control.
- Preparing RF commissioning is on going until May, 2021
- RF commissioning with cold cavities will be until October, 2021
- Beam commissioning start in November, 2021

### ✤ HWR

- Start mass production: 1<sup>st</sup> A module passed HT and 3 A types, 1 B types are ready for HT
- All cryomdules (34) will be prepared until June, 2021
- RF commissioning with cold cavities will be until October, 2021
- Beam commissioning start in November, 2021

### Status and Plan – SCL2 (SSR1 & 2)

Overview



### Status Summary – SCL2 (SSR1 & 2)

### SSR1

Overview

- On-going prototype R&D since 2018, but delayed progress due to several constraints such as jamming facility, human resource and lack of experience
- Prototyping is expected to be done until January 2021.
- To contract the mass production, February 2022.
- The 1<sup>st</sup> HT of module, October 2021 and finished in July 2022.
- To cool down cavities and RF commissioning , December 2022.
- Beam commissioning, January 2023

## **Overview** Status Summary – SCL2 (SSR1 & 2)

#### SSR2

- Two proto. R&Ds, with domestic company (Bitzrotech), and with foreign institute (IHEP, China).
- On-going prototype R&D since 2018/2019, but delayed progress due to several constraints such as jamming facility, human resource and lack of experience
- IHEP prototyping is expected to be done until February 2021, while Bitzro proto until May 2021.
- The plan of the mass production is expected to be floated until next March (?). The master plan of RISP is on the table of severe review by Korea science community and Minister of Science and ICT about milestone, budget, and scientific topics.

SCL3 and part (SSR1) of SCL2 would look completion on-milestone (until December 2021).

All planned accelerators would take another two years with consideration of given constraints.



- When the project start 2013, we had nothing absolutely about a superconducting LINAC. No human resource, no technology and limited experience, no facility and no building.
- Before preparation of facility, the prototyping R&Ds were done with ANL and TRIUMF with collaborations.
- Two independent SRF facilities: each one onsite and offsite, respectively.
- Offsite (Munji campus of KAIST) working in 2016: for prototyping & production due to site preparation, 2 VT pits and 2 HT bunkers and a He liquefier
- Onsite (Shin-dong), working in 2018: for production, 3 VT pits and 3 HT bunkers and a He liquefier
- The availability of facilities is about 70 % at present, and still to enlarge test capacity.



- 1 onsite 3 pits and 3 cavities per pit
- 1 offsite (15 Km from site) 2 pits and 2 cavities per pit
- To cover all RAON cavities QWR (82.125 MHz), HWR (162.5 MHz) and SSR1 & 2 (325 MHz)

# SCL3 QWR Cryomodule

- Completion of fabrication, performance test (HT), installation in the SCL3 tunnel
- All connection with cryogenic valve boxes
- Cavities under vacuum
- On procedures of preparing integrated RF commissioning and cavity cool down
- Cavity cooldown: June in 2021
- Integrated RF commissioning: September in 2021
- Beam commissioning: November 2021 together HWR

### QWR Cavity - VT Results

SCL

Frequency (MHz)	Optimum β	Eacc (MV/m)	Vacc (MV)	Q0	# of cavity	# of module	Op. temp (K)
81.25	0.047	6.1	1.06	1.3e+8	22	22	4.5



#### ♦VT acceptance rate

SCL3

Accepted (%)	1 <sup>st</sup> Accepted	2 <sup>nd</sup> Accepted	3 <sup>rd</sup> Accepted	4 <sup>th</sup> Accepted	Total
# of VTs	19	10	2	1	32
Accepted	9	7	1	1	32
Acceptance (%)	47%	70	50	100	56%

Impact on cavity performance:

- At beginning, VT test facility such as a cryogenic system, RF circuit and VT hanging system was the major trouble.
- A multipaction (MP) in a coupler was the severe cause.
- A field emission (FE) in a cavity was common trouble in more and less.
- A vacuum leakage was another trouble.

So, VT of QWR cavities was delayed more than 1 year.

The production of QWR modules was the 1<sup>st</sup> SRF project for the real accelerator in Korea.

The time would be for setup SRF R&D facility and compiling knowledge and knowhow/experience of SRF system.

### QWR Cryomodule – Horizontal Test

SCL3



### SCL Tunnel and Gallery for QWR



SCL3

Cryogenic Valve Boxes



**QWR** Installation



Combination of Cold & Warm Section



CM Cryogenic Control Rack and HPRF

### HWR Cryomodules – A and B types

### $\hfill\square$ On the way of mass production

SCL3

- Cavity: 29 produced, 21 VT passed
- All couplers and tuners at standby to be installed to modules
- Cryomodule: 3 produced (A-3, B-1), 1 on the test and analyzing as the 1<sup>st</sup> production unit for the deep investigation of its performance. The Eacc and thermal load are satisfied.
- Cavities VTs are to be done until march 2021
- All modules will be prepared, including HT until June 2021
- Installation in SCL3 tunnel: 30/06/2021
- Beam commissioning: November 2021 together QWR



### HWR Production until June 2021

Frequency (MHz)	Optimum $meta$	Eacc (MV/m)	Vacc (MV)	Q0	# of cavity	# of module	Op. temp (K)
162.5	0.12	6.6	1.46	1.5e+9	106	A/B = 14/19	2.05
	29	A-3, B-1					



The cavities below the target include bare cavities as R&D phase and all were re-processed after 1<sup>st</sup> VT.

#### ♦VT acceptance rate

SCL3

Accepted (%)	Until August	September	October	Total
# of VTs	11	11	8	30
Accepted	4	10	7	21
Acceptance (%)	36	91	88	70 %

Impact on cavity performance:

- Cavity production, VT preparation and VT are well-setup through the QWR production.
- MP in a coupler and FE in a cavity are major troubles, but acceptable rate.
- Now the bottle-neck factor of cavity production is the capacity limit of He liquefier.

The VT acceptance rate during Sept. – Oct. shows 89%. It seems the world level performance ever since.

### Starting Mas-production of HWR



SCL3

**Cavity String** 



Particle count inside cavity "0"



#### With cryogenic piping



1.74×10 mbar.l/s 1.74×10 mbar.l/s 압력 <u>24E-02 mbar</u>. н.s <u>е</u>а <u>у</u> уент

Vacuum leak rate



HWR B type

Top loading to cryostat

### SSR Cryomodules for SCL2

### □ SSR1 Cryomodule on the prototyping phase

- Cavity: 4 cavities produced, 1 jacked and 1 bare VT passed.
- VT priority behind HWRs makes time delay, but VTs will be concentrated in November 2020.
- All couplers and tuners at standby to be installed to modules
- Cryomodule will be assembled until December 2020
- HT of SSR1 module until January, 2021
- Procurement will be completed February 2021.

### □ SSR2 Cryomodule on the prototyping phase

- Cavity: fabrication phase
- VT : Jan. Mar. 2021.

SCL2

- Module assembly: Mar. Apr. 2021
- HT SSR2 until May 2021
- Procurement will be completed until June 2021.



- HPRF SSPA, Solid State Power Amplifier
- LLRF Digital

## **SC - RF** Specification of SCL3 SSPA

Parameters	Unit	Value	Condition	Planned (Possibility)
Frequency Range	MHz	81.25 ± 1, 162.5 ± 1	1dB Compression	81.25 ± 1, 162.5 ± 1
Input Power	dBm	≦0 (0 dBm for rated output)	No damage up to 20 dBm input	≦0 (0 dBm for rated output)
Output Power (CW and pulse)	kW	0~4 kW 4 kW @ 0 dBm input	With any VSWR	0~4 kW 4 kW @ 0 dBm input
I/O Impedance	ohm	50		50
Gain Linearity	dB	< 6 (-20dB range) < 3 (-10dB range)	Within specified range from max	< 6 (-20dB range) < 3 (-10dB range)
Input Return Loss	dB	< -20		< -21
Load VSWR		1~∞	Any phase, indefinitely	1~∞
Harmonics	dBc	< -30		< -33

### Installation in SCL3 Gallery

#### Status

SC - RF

- Completion of installation :QWR(22set), HWR(106)
- Under connection transmission lines to cavities
- On-going connecting cooling lines, signal cables, network cables, ...







# SC - RF FAT – Long Term Stability



✤ QWR (81.25 MHz): 1% of amplitude, 0.25 degree



✤ HWR (162.5 MHz): 1.5% of amplitude, 0.7 degree

## SC - RF FAT – Output & Efficiency



QWR – 81.25 MHz

HWR – 162. 5 MHz

# SC - RF LLRF for SCL3

- Digital LLRF based on FPGA
- Completion of installation with FAT: QWR(22set), HWR(106)
- On-going connecting signal cables, network cables, ...
- To prepare HMI (Human & Machine Interface) for a expert and an operator



## SC - RF LLRF - Integrated Test with QWR Modules



- Test and confirmation with SEL mode, GDL mode will be tested at nominal Eacc = 6.1 MV/m.
- Realized, LLRF and control system via EPICS

**Cryoplants and CDS** 

- 4.2 kW, for SCL3
- 13.5 kW, for SCL2

# **Cryoplant** Statue of Cryogenic Systems

SCL3 cryoplant (4.2 kW @ 4.5 K)



Compressors and Oil Removal System (WCS)

Cold Box System (CB)

- Installation progress : 95 %
- Pre-commissioning (Ready for start-up/load test) : Nov. (WCS) ~ Dec (CB). 2020
- Commissioning : Feb. 2020
- Cool-down of SCL3 : From June 2020
- Commissioning of SCL3 cryogenic system and performance tests : @ July 2020

# **Cryoplant** Statue of Cryogenic Systems

SCL2 cryoplant (13.5 kW @ 4.5 K)



Compressors and Oil Removal System (WCS)

Cold Box (CB) (Left warm side, right – cold side)

- Doing cold box integration @ ALAT (progress : 90 %), FAT of CB : Nov. 2020
- Warm Compression Station being installed @ RISP (progress : 92 %)
- Mechanical completion of WCS : Nov. 2020
- Cold box delivery : ~ Feb. 2021
- Commissioning : April ~ 2021