# Status of the CSNS Project

2010.10.18
Yuanbo Chen
CSNS Project Management





### **Outline**

- Project Overview
  - milestones, site, budget, schedule, personnel, organization
- Design Introduction
  - design philosophy, specification & acceptance, accelerator, target, instruments
- A&D Activities
- Summary



# **Project Overview**



## **Key Milestones**

February 2001 idea of CSNS discussed

June 2005 proposal approved in principle by central govern

January 2006 CAS funded 30M CNY for R&D 1

July 2007 Guangdong funded 40M CNY for R&D 2

**December 2007** review of the proposal

September 2008 proposal approved by central government (CD-1)

October 2009 review of the feasibility study

**April 2010** ground leveling start

**December 2010** ground breaking expected to start construction








- The site of CSNS has been selected at Dongguan, Guangdong Province.
- CSNS is the first large scientific facility in southeastern part of China. It can balance the present uneven distribution of the facilities, and promote advanced researches in the economic developed zone of Guangdong-Hongkong.




### **Site Area**



The Dongguan local government provided a land of about 0.67km<sup>2</sup> for CSNS facility. 0.27-km<sup>2</sup> is planned for the phase-I construction.



# **CSNS** Project



The phase-I CSNS facility consists of an 80-MeV H⁻ linac, a 1.6-GeV RCS, beam transport lines, a target station, and 3 instruments.



# **CSNS** Facility Layout (Phase-I)





# **Site Preparation**







# **Site Preparation**



RCS location





Target station location

Page 10



## **Budget**

#### Baseline

- 1.4B CNY (agreed) from central government for project construction
- 0.5B CNY and land (committed) from Guangdong/Dongguan local government for additional supports

#### • R&D

- 30M CNY (received) from CAS for R&D 1
- 40M CNY (received) from Dongguan government for R&D 2 (included in 0.5B CNY from Guangdong/Dongguan)

#### Operation

0.14B CNY per year from central government



#### **Schedule**

Prototyping R&D: January 2006 – December 2010 (5 years)

Construction start: December 2010

Civil construction: December 2010 – December 2013 (3 years)

Component fabrication: December 2010 – December 2014 (4 years)

Installation & tests: August 2013 – August 2015 (2 years)

Integrated system commissioning: Dec. 2014 – June 2016 (1.5 years)

1st beam on target/operation start: June 2016

**Project complete:** June 2017 (6.5 years from construction start)




### **Personnel Needs**

No.	Division	Peak (FTE)	Present (FTE)
1	Accelerator	160	104
2	Experiment	136	70
3	Conventional Facility	95	21
Total		391	195



## **Organization Chart**





# **Design Introduction**



# **Design Philosophy**

- Build facility within approved budget and time schedule
  - total phase-I cost ~1.4B CNY (~US\$207M)
  - 6.5 year construction duration
- Build an advanced facility with upgrade potential
  - beam power of 100kW for Phase I and 500kW for phase II
  - expandable to higher power (with minimum initial cost)
- Adopt proven and reliable solutions as much as possible
  - first high-intensity proton machine in China
  - high operational reliability for an accelerator-based user facility
- Develop domestic technology to control cost
  - Keep final fabrication in China as much as possible



## **Design Goal**

Beam power (kW)	Repetition rate (Hz)	Beam current (μA)	Energy (GeV)	Max neutron flux* (n/cm²/s)
100	25	63	1.6	10 <sup>6</sup>

- Acceptance goal (1/10 beam power) is proposed.
- Design goal will be met three years after acceptance.


#### **Acceptance Goal**

Beam power (kW)	Repetition rate (Hz)	Beam current (μA)	Energy (GeV)	Max neutron flux* (n/cm <sup>2</sup> /s)
10	25	6.3	1.6	10 <sup>5</sup>

<sup>\*</sup> Measured at 14m from modulator




# **Power Map of Proton Accelerators**






## **CSNS** Facility Layout



The phase-I CSNS facility consists of an 80-MeV H⁻ linac, a 1.6-GeV RCS, beam transport lines, a target station, and 3 instruments.



#### Linac




- H⁻ ion source: ISIS type, 50keV, 20mA pulsed current
- LEBT: 1.68m
- RFQ linac: four-vane type, 3MeV, 20mA pulsed current, 324MHz
- MEBT: 3.03m
- DTL: four tanks, 80MeV, 15mA pulsed current, 324MHz, 34.5m
- Space beyond the end of the linac is to be left to allow upgrades: further three drift tube tanks to increase the linac energy to 132MeV and deliver 200kW of beam power. A superconducting linac to increase the energy to 250MeV and deliver ~500kW of beam power.



# Rapid Cycling Synchrotron (RCS)

- Lattice of 4-fold symmetry, triplet configuration
- 1.6GeV at 25Hz
- 227.92m circumference
- $540\pi$  mm·mrad acceptance
- 80-MeV injection energy for phase I
- four long straight sections for injection, acceleration, collimation and extraction
- Upgradeable with increased injection energy (beam current)






# **Target and Instrument Design Highlight**


- The target station is to be built with a 500kW capability.
- Target: Tungsten clad by Tantalum and cooled by D<sub>2</sub>O
- Moderator: 3 types of H<sub>2</sub>O (300K), decoupled H<sub>2</sub>(20K), coupled H<sub>2</sub>(20K)
- Reflector: Beryllium (D₂O cooled)/Iron (Ø700/1000×1000mm) + Cd liner
- TMR maintenance: horizontal handling + vertical M-R plug
- Shielding: consisting 5m iron + 1m heavy concrete for 500kW power
- 20 Neutron beam ports: vertical shutter system, neutron guide inserts
- 3 Instruments: high-flux powder diffractometer, small-angle diffractometer, and multipurpose reflectometer
- Super-mirror guide: transport thermal neutrons efficiently
- Neutron detector: <sup>3</sup>He LPSD and 2D PSD




### **Instrument Hall**















Target System 人关键的核心部件 前屏蔽体 中屏蔽体 靶体支撑 末端台阶 后屏蔽体 靶体 锁紧装置 膨胀密封结构 驱动装置 车体底板 导轨基座 导轨

靶体系统构成示意图




#### **Moderators and transfer line**









#### Plug of Moderator and reflector






#### **Helium vessel**







### **Cryogenic System**



Helium Refrigerator	HX Flow rate	110g/s	Hydrogen Loop	Flow rate	87.1g/s
	HX Temperature	14.9-20.9K		Temperature	18.5-21.7K
	Operation pressure	1.15/7.5bar		Max. operational pressure	1.5MPa
	Design pressure	2.5MPa		Design pressure	2.5MPa
	Refrigeration capacity	2500W/21K		Heat Removal	2400W




#### **Control and Utility**

#### Experimental control


- To control the behaviors and monitor the status of the devices of the target station and instruments
- 3 layers: Global Control, Local Control, Front End
- EPICS: software frame
- PLC (Yokogawa): frontend unit

#### Experimental utility

- water supply & drainage system
- ventilation & compressed air system
- power distribution system












### **Neutron instrument: HIPD design**

Moderator		decoupled wat	ter	
		moderator (300 K)	Ω	
Bandwidth(Δ λ)		4.5 Å	3000 3000	
<b>Max. Beam Size</b> $40(h) \times 20(w)$ r		$40(h) \times 20(w) \text{ mm}$	2000 2000	
Flux at sample position ~10 <sup>7</sup> n/cm <sup>2</sup> /s		$\sim 10^7  \text{n/cm}^2/\text{s}$		
<b>Best Resolution</b> ( $\Delta \mathbf{d}/\mathbf{d}$ ) 0.2 % at $2\theta = 15$		$0.2 \% \text{ at } 2\theta = 150^{\circ}$		
Guide		Taper focus, m=3		
Source to sample distance L1 30 m		30 m		
Sample-	2 <i>θ</i> =150°	1.5 m		
detector	2 <i>θ</i> =90°	2.0 m		
distance $L_2$	2 <i>θ</i> =15°	3.8 m		










#### **Neutorn instruments: REFL design**





Monitor TO Chopper

Bandwidth Chopper

Collimator

#### **Neutron instruments: SANS**


Moderato	r		Coupled	hydrogen
			(20K)	
Moderato	or to	sample	14 m	
distance				
Sample to detector distance		5 m		
Detector				
Effective area		$50\times50~\mathrm{cm}^2$		
Resolution		1 cm (FWHM)		
Distance to sample		1~5 m		
Working	waveleng	th range	0.4-8 Å	
Target Shielding	Target Pre-Shie	elding	0.004-3.4  A	<b>Å</b> -1
		300	mineshielarig	


Monitor

Sample

Scattering Chamber

Slit







# **R&D** Activities



#### **R&D** Activities

- R&D and prototyping work has been carried out since 2006.
  - R&D 1: 30M CNY funded by CAS (from January 2006)
  - R&D 2: 40M CNY funded by Guangdong (from June 2007)
- Over 30 prototyping items (covering most key technologies) have been selected.
- Fabrications of most prototypes have been completed and tests are underway.



#### **R&D** Activities

#### Accelerator

**DTL** (1/3 tank)

RCS dipole and quadrupole magnets and field measurement system

**RCS** magnet PS

**RCS** ferrite loaded RF cavity

RCS ceramic vacuum chamber

H- ion source test stand

**LEBT** chopper

linac RF pulsed PS

linac Modulator and crowbar

RCS RF PS

RCS injection bump magnet and pulsed PS

RCS extraction kicker magnet and pulsed PS

key components of beam instrumentation (BPM, BLM, ....)

key components of control system (PS control, timing, ....)



### **R&D** Activities

#### Target station


target material tests
moderator and cooling system
decoupled & poisoned, reflector material and engineering
shutter
helium vessel seal & control
H<sub>2</sub>O moderator

#### Instruments

neutron super-mirror guide bandwidth limited chopper neutron detector position sensitive detector detector electronics



### H- Ion Source Test Stand




test stand at IHEP

30-mA output H⁻ beam observed on April 19, 2010



# **DTL**

Key technologies have been developed.



Prototype of first tank








Drift tube by electron welding

Sakae coil and quadrupole at rotating coil measurement




# **Linac RF Power Source**



AC resonant HV pulsed power supply for klystron bas been developed.





FPGA based digital LLRF control system




# **RCS Magnets**

 Dipole and quadrupole prototypes are fabricated. Measurement system developed, with a preliminary results.
















# **RCS Magnet Power Supply**

A prototype power supply for the RCS dipole magnet is fabricated.
 It composed of DC (1260A) + AC( 900A) sources, choke, and capacitor bank.







power supply

choke

capacitor bank




# **RCS RF System**



**Prototype ferrite loaded cavity** 



**Frequency Characteristics test of cavity** 



High power tests of power source with cavity are underway.



# Injection and Extraction Magnet and PS





Injection bumper





**Extraction kicker** 




## **RCS Vacuum Chambers**

Ceramic vacuum chambers for magnets are made.








Metallic brazing (J-PARC) and glass joint (ISIS)

NiT coating



## **Control and Instrumentation**





**BPM** mapping

**BPM** electronics







Ion source control

Timing system EVG and EVR






# **Neutron Guide and Chopper**

Neutron Guide: Super mirror films were made by magnetic controlled sputtering at IOP. Assembly to form a guide is underway.








**Chopper:** A mockup and its control system were made.










#### **Neutron Detectors**

<sup>3</sup>He Neutron Detector: An array was assembled with 40 tubes and a small neutron source was set up for test.





2D Neutron Detector: A prototype was made and under test.







# **Summary**

- CSNS site was decided at Dongguan, Guangdong province.
- CSNS is designed with the capability for upgrading from 100kW to 500kW.
- Most of the key components are under prototyping.
- Review of feasibility study was performed in October 2009.
- Construction of the project is planed to start in this year, and complete in 2017.
- We are facing many challenges to achieve the specific goals.
   The collaborations (international and domestic) will be important to the success of the project.



# Thank you for attentions!