

Progress and Plan

Mingyi Dong


2024.7.15

Progress in the experimental hall last week

	Tasks	Time needed (day)	person in charge	Status
1	Disconnect the valve box of the accelerator superconducting magnet on both sides	2	Cryogenic system and Facilities Operation group	done
2	Remove the support structure for small angle luminosity detector and ZDD	1	Zheng Jianping	done
3	Remove the equipment (Q2, BV02, BH02) on both sides	2	Facilities Operation group (Jing Xiaoping)	done
4	Remove support structures of the magnets	1	Facilities Operation group (Jing Xiaoping)	done
5	Open the east and west doors of BESIII	2	Zheng Jianping	done



Removal of the equipment on both sides

- Finished removal of the equipment (Q2、BV02, BH02) from east and west sides
- Finished disconnection of the valve box of the accelerator superconducting magnet on both sides
- Removed the support structure for small angle luminosity detector and ZDD, and
Removed the support structures of the magnets



Opened the doors of BESIII

- Opened the east and west doors of BESIII







Plan for next week

	Tasks	Time needed (day)	person in charge
1	Remove the valve box of the accelerator superconducting magnet	2	Facilities Operation group (Jing Xiaoping)
2	Remove Q1A, Q1B, ISPB on east side; Move Q1A, Q1B, ISPB on west side away from the IP region	2	Facilities Operation group (Jing Xiaoping)
3	Remove SCQ and its support structure on both side;	2	Facilities Operation group (Jing Xiaoping)
4	Remove depleted uranium shield on both sides	2	Ji Quan, Du Junying, Facilities Operation group (Jing Xiaoping)
5	Remove beam pipe	1	Ji Quan, Zhang Yinhong, Facilities Operation group (Jing Xiaoping)

Preparation for tests of cooling and cutting the iMDC flange

- Fix the motor vertically and cut the step of the flange with a small steel file. The jigs are being prepared in the factory.
- The design of tools for cooling the iMDC flange has been finished and will be manufactured in the factory



Backup

Schedule (may be updated each week)

No.	tasks	Duration (day)	Start time and stop time	Sub-system involved
1	Removal of equipment of machine		July 1- Aug. 6	Utility, Small angle lum. Detector and ZDD, Beam pipe, slow control
2	Pull-out of EEMC			Utility, EMC, TOF, MDC, MUC
3	Removal of inner chamber (Operate simultaneously on both sides)	51	Aug. 7- Sep.7 Sep.8- Sep. 28	MDC, MDC electronics, Gas, Mechanics, Laser Alignment group, Trigger, DAQ, Slow control
4	Installation of CGEM	44	Sep.29- Nov. 11	CGEM group, MDC, MDC electronics, Gas, Mechanics, Laser Alignment group, Trigger, DAQ, Slow control
5	Recover EEMC		Nov. 12-Dec.30	Utility, EMC, TOF, MDC, MUC
6	Recover equipment of machine			Utility, Small angle lum. Detector, ZDD, Beam pipe, slow control,
total		180 days	July 1- Dec.30	

Key tasks before extraction of iMDC and installation of CGEM

- CGEM Mock-up insertion test (Done, successful)
- Laser alignment preparation
- Extraction of the inner MDC is considered to be the most critical point.
Continue inner chamber extraction test
 - Preliminary discussion on cooling the connecting flange
- Continue CGEM cosmic-ray test to gain more experience with the full detector
- CGEM integrated and tested with BESIII DAQ, trigger, and slow control