




Accelerator activities at IRIS, IBS, Korea

Yeonsei Chung, IRIS/IBS

On behalf of Institute for Rare Isotope Science

International Workshop on the High Energy Circular Electron Positron Collider (CEPC 2025)

November 7, 2025





RAON, Haevy-ion Accelerator Complex





Rare Isotope Science Project (RISP)

- ◆ Goal: To build a heavy ion accelerator complex RAON for rare isotope science research in Korea
 - * **RAON** Rare isotope Accelerator complex for **ON**-line experiments
- ◆ Budget: KRW 1,518 billion (~ 1.3 billion USD)
 - > accelerators and experimental apparatus: 522.8 billion won
 - > civil engineering & conventional facilities: 996 billion won (incl. site 357 billion won)
- **♦** Period: 2011.12 ~ 2022.12 (1st Phase)


2022.12 ~ 2027.12 (SCL2 R&D for the 2nd Phase)

System Installation Project

Development, installation, and commissioning of the accelerator systems that provides highenergy (200MeV/u) and high-power (400kW) heavy-ion beam

Facility Construction Project

Construction of research and support facility to ensure the stable operation of the heavy-ion ac celerator, experiment systems, and to establish a comfortable research environment






- **♦**Providing high intensity RI beams by ISOL and IF
- ➤ ISOL: direct fission of ²³⁸U by 70 MeV proton
- ➤ IF: 200 MeV/u ²³⁸U (intensity: 8.3 pµA)
- **♦**Providing high quality neutron-rich beams
- > 132Sn : up to 250 MeV/u & 109 particles per second
- ◆Providing More exotic RI beam production by combination of ISOL and IF



Brief History of RAON: RISP to IRIS


















2011 2015 2019 2023 2025

- '10.02 Preliminary Design Study
- '11.02 Conceptual Design Study
- '11.11 IBS Established
- '11.12 Rare Isotope Science Project (RISP)
- '14.02 Purchasing the Land (RAON Site)
- '17.02 Civil Construction started


- '19.04 RISP moved on RAON site
- '19.09 Installation Started
- '20.09 QWR CM Installation
- '21.12 HWR CM Installation
- '22.07 Institute for Rare Isotope Science
- '22.08 SCL3 Cryoplant commissioning
- '22.12 1st Phase Completed

- 23.03 1st ISOL RIB Production
- '23.05 SCL3 Beam commissioning
- '23.12 1st Call for Proposals
- '24.03 1st PAC meeting
- 1 '24.07 User Beam Experiments started
- '25.01 2nd Call for Proposals
- '25.05 2nd PAC meeting




Production of Rare Isotope Beams at RAON

Driver Accelerator	SCL3 (ECR/ISOL)	Cyclotron	SCL3 + SCL2
Primary Beam Energy	80 MeV (p), 18 MeV/u (U)	< 70 MeV (p)	600 MeV (p), 200 MeV/u (U)
Experiment Facility	KoBRA, NDPS	ISOL	In-flight Fragment Muon facility
RIB Energy	< tens of MeV/u	> a few keV/u	< hundreds of MeV/u





Accelerator Systems






Injector System

Two ECR-IS on high voltage platforms


- 14.5 GHz ECR ion source
- 28 GHz superconducting ECR ion source
- LEBT (E = 10 keV/u)
 - 10 keV/u, Dual bending magnet
 - Chopper & Electrostatic quads, Beam instrumentation
- RFQ (E = 500 keV/u)
 - 81.25 MHz, Transmission Eff. ~98%
 - CW RF Power 94 kW (SSPA: 150 kW)
- MEBT (E = 500 keV/u)
 - Four RF bunchers (SSPA: 20, 15, 2×4 kW)
 - Eleven quadrupole magnets, Beam instrumentation







Superconducting Linear Accelerator





Cryogenic System

SCL3 Cryoplant (4.2 kW @ 4.5 K eq.)



Compressor (HP+LP) & Oil Removal System (Warm Compressor Section)



Cold Box & Dewar



PVPS (for 2K) (Process Vacuum Pumps System)

SCL2 Cryoplant (13.5 kW @ 4.5 K eq.)



HP/LP Compressor & Oil Removal System (Warm Compressor Section)




Cold Box & Dewar



VLP Compressor (for 2K) (Very Low Pressure)




Layout of Cryogenic Distribution Systems






RI Production & Experimental Systems






ISOL System




Proton cyclotron of 70 MeV and 50 kW (tested)

(35 MeV < E < 70 MeV)

Year	2024	2025	2026
Beam power	1 kW	2 kW	3 kW
Target	SiC, LaC ₂	TiC	ThC_{x} , UC_{x}
Ion source	SIS	RILIS, FEBIAD	RILIS, FEBIAD





















Proton beam






Injector beam commissioning

Beam commissioning since October 2020


Ion	Argon	Neon	Oxygen	Helium	proton
Period	Aug. 2020 ~	Sep. 2023 ~	-	-	Apr. 2025~
A (Q+)	40 (8, 9, 11)	20 (4)	16 (6)	4 (2)	1 (1)
Current	~ 40 μA	~ 60 μA	~ 40 μA	~ 50 μA	> 100 μA








Cool-down (3rd) of SCL3 in 2025







SCL3 Beam Operation (2024~2025)



⁴⁰Ar⁸⁺beams (18.5 MeV/u) to NDPS experimental hall



[Energy in SCL cavities]



Beam current measured by ACCTs]


	2024	2025
Particle	⁴⁰ Ar ⁸⁺	⁴⁰ Ar ⁸⁺
Current (MEBT, μA)	42.4	46
QWR Field(MV/m)	5.0	5.0
HWR Field (MV/m)	5.0	5.5
RF amplitude, phase	(<±1%, <±1°)	(<±1%, <±1°)
QWR (Unused cavities)	19 (3, 12, 21)	19 (6, 16, 18)
HWRA (Unused cavities)	24 (6, 8)	21 (6, 17&18, 25&26)
HWRB (Unused cavities)	71 (24, 28, 61)	72 (2, 37)
SCL3 energy (MeV/u)	16.4	19.2
Transmission	91~93%	~91%


- ❖ 8 cavities(2024), 10 cavities(2025) were not used
- due to no spare SSPA's; spare parts fabricating(2024~)
- > 2 HWR CMs (HWR-A #09, #13) were dismounted from the SCL3 tunnel
- ✓ To test new couplers and improve slow tuner




RIB Commissioning of ISOL System


The first RI produced from ISOL system on March 3, 2023





Half-lives of Na isotopes measured using scintillators





- ◆ RIB production in 2024: proton on SiC target
- Li, ^{20~27}Na, and Al beams using Surface ion source
- 22,23,27,28 Mg beams using laser ion source






SCL2 R&D Update

SCL2 R&D Project

CM(SSR1, SSR2) R&D project : 2022.12~2027.12







Cavity Type	Manufacture r	Cavity Production	Cryomodule Assembly	Vertical Test(VT)	Horizontal Test(HT)
β=0.32 SSR1	Domestic	Completed	Completed	2/3 Passed	On going
β=0.51 SSR2	IHEP(China)	Completed	Completed	6/6 Passed	On going



- ◆ (SSR1 Balloon-type) Design and engineering are led by IRIS, while the manufacturing process development is carried out by a domestic company ('24.1, VITZRO Tech)
- Jacket material of SSR1 cavity has been changed from STS (prototype #1) to Titanium (prototype #2)
- (SSR2 Cylinder-type) Considering the high technical complexity, we maximally utilize the use of external resources (KAT & IHEP) from engineering design to manufacturing



Summary & Outlook

- **♦** Beam Commissioning and operation of the low-energy Linac and ISOL have been carried out since 2023
- > SI beams; 2023: 40Ar9+, 2024: 40Ar8+, 2025: 40Ar8+, 20Ne4+
- > ISOL produced RI beams and successfully post-accelerated 25Na5+ via SCL3.
- Ion sources such as RILIS and FEBIAD are under development to expand RI beam capabilities.
- > The first user experiments were conducted in 2024 at KoBRA and CLS

♦ Operation and Improvement plans

- > SCL3 was cooled to 4K/2K; beam delivery to users started in September 2025.
- ISOL operations and improvements continue, including high-power target development.
- SCL2 R&D is in progress, with the SSR1/SSR2 CM prototype scheduled for completion by 2027