

# CEPC Accelerator EDR Status

## -The path from EDR to start construction

J. Gao

IHEP

On behalf of the CEPC-SppC accelerator team

The International workshop on CEPC  
Oct. 23-27, 2024, Hangzhou, China



# Contents

---

- **Introduction**
- **CEPC Accelerator Design and Key Hardware R&D in TDR as Start of EDR**
- **CEPC EDR Goals, Scope, Plan, Progress status**
- **CEPC Site Implementation in EDR and Construction Plans**
- **CEPC technology Industrial preparations and international collaboration in EDR**
- **Summary**



# A Brief Historical Recall: High Energy Colliders and Factories

Year

Next?

SppC, FCC-hh  
Muon collider  
FCC-ee

(H,t, Z,W...Dark matter)

CEPC/ILC/CLIC: new  $e^+e^-$  collider

(B physics...)

SuperKEKB:  $\sqrt{s} \approx 10$  GeV,  $\mathcal{L} \approx 10^{35}$

2018

2012

( $\tau$  - charm,...)

BEPCII:  $\sqrt{s} \approx 2 - 5$  GeV,  $\mathcal{L} \approx 10^{33}$

2006

2002

( $\tau$  mass, charmonium,...)

VEPP-4:  $\sqrt{s} \approx 1.5 - 2.0$  GeV,  $\mathcal{L} \approx 10^{33}$

1999

(B-quark, CP violation, CKM...)

KEKB/PEP-II

1994

(Z, W bosons,...)

LEP/CERN, SLC/SLAC

1990

1988

( $\tau$  - charm,...)

BEPC:  $\sqrt{s} \approx 2 - 5$  GeV,  $\mathcal{L} \approx 10^{31}$

1980

CESR:  $\sqrt{s} \approx 10$  GeV

1972

( $U/\psi$ , c-quark, t ...)

SPEAR&BNL:  $\sqrt{s}$

Future Large Colliders:

- new paradigm/theory
- new colliders equipped with advanced detectors

Higgs,...

LHC/CERN:

Higgs boson 2012

CEPC-SppC was proposed by Chinese scientists in Sept. 2012 after Higgs Boson was discovered on July 4, 2012 at CERN

Top

Tevatron

Top quark 1995

J. Gao, "Review of Different Colliders", International Journal of Modern Physics A, (2021) 2142002 (25 pages).

W, Z,...

SPS/CERN

W,Z bosons 1983

Bottom,...

Fermilab: 400GeV p on Cu, Pt

Bottom quark 1977


The era of Higgs boson started from 2012

In the last 60 years we have made a tremendous progress in particle physics, and we have to prepare for the next exciting and discovering years of human being

In 60's, Ada, VEP-I, VEPP-II, ACO...



# Recent Celebrations for HEP Worldwide



## 50 Years Discovery of the J Particle

Oct. 20, 2024, IHEP, China


<https://indico.ihep.ac.cn/event/23322/timetable/>



## CERN's 70<sup>th</sup> anniversary

Oct. 1, 2024, CERN, Switzerland

<https://indico.cern.ch/event/1373628/>



## 60 Years of Colliding Beams and 50 years of Electron Cooling in Budker INP

Oct. 1, 2024, BINP, Russia


[https://disk.yandex.ru/d/50mE\\_jBtlh5WVQ](https://disk.yandex.ru/d/50mE_jBtlh5WVQ)

It is important to look back for better looking and going forwards in future





# Worldwide High Energy Physics Goal Timelines and Common Efforts towards Future

The common physics goals in complementary



**Future large colliders have the common physics, accelerator and detector technologies: SC accelerator technologies, positron source, damping ring, final focus, MDI, cryogenic system, sustainability, industrial promotion and participation. Also, common outreach activities**




	Operation mode:			
	H	Z	W	tτ̄
CEPC (TDR, 30 MW)	5	115	16	0.5
CEPC (TDR, 50 MW)	8.3	192	26.7	0.8
FCC-ee (FS MTR, 50 MW)	≥ 5.0	140	20	1.25

HALHF was proposed in 2023 as a Higgs factory based on plasma accelerator technology




# CEPC Higgs Factory and SppC Layout in TDR/EDR

CEPC as a Higgs Factory: **H, W, Z**, upgradable to **ttbar**, followed by a SppC (a Hadron collider)  $\sim 125\text{TeV}$   
 30MW SR power per beam (upgradable to 50MW), high energy gamma ray 100Kev $\sim$ 100MeV





CEPC collider ring (100km)




CEPC booster ring (100km)


## CEPC TDR S+C-band 30GeV linac injector



TUNNEL CROSS SECTION OF THE ARC AREA



CEPC/SppC in the same tunnel



# CEPC Accelerator System Parameters in TDR/EDR

## Linac

Parameter	Symbol	Unit	Baseline
Energy	$E_e/E_{e^+}$	GeV	<b>30</b>
Repetition rate	$f_{rep}$	Hz	100
Bunch number per pulse			1 or 2
Bunch charge		nC	1.5 (3)
Energy spread	$\sigma_E$		$1.5 \times 10^{-3}$
Emittance	$\varepsilon_r$	nm	6.5

## Booster

Parameter	Unit	$t\bar{t}$		$H$		$W$		$Z$	
		Off axis injection	Off axis injection	On axis injection	Off axis injection	Off axis injection	Off axis injection	Off axis injection	Off axis injection
Circumfer.	km	<b>100</b>							
Injection energy	GeV	<b>30</b>							
Extraction energy	GeV	<b>180</b>	<b>120</b>		<b>80</b>	<b>45.5</b>			
Bunch number		35	268	261+7	1297	3978	5967		
Maximum bunch charge	nC	0.99	0.7	20.3	0.73	0.8	0.81		
Beam current	mA	0.11	0.94	0.98	2.85	9.5	14.4		
SR power	MW	0.93	0.94	1.66	0.94	0.323	0.49		
Emittance	nm	2.83	1.26		0.56	0.19			
RF frequency	GHz	1.3							
RF voltage	GV	9.7	2.17		0.87	0.46			
Full injection from empty	h	0.1	0.14	0.16	0.27	1.8	0.8		


## Collider

Parameter	Higgs		$Z$		$W$		$t\bar{t}$	
	Number of IPs	2						
Circumference (km)	<b>100.0</b>							
SR power per beam (MW)	<b>30</b>							
Energy (GeV)	<b>120</b>	<b>45.5</b>	<b>80</b>	<b>180</b>				
Bunch number	268	11934	1297	35				
Emittance $\varepsilon_x/\varepsilon_y$ (nm/pm)	0.64/1.3	0.27/1.4	0.87/1.7	1.4/4.7				
Beam size at IP $\sigma_x/\sigma_y$ (um/nm)	14/36	6/35	13/42	39/113				
Bunch length (natural/total) (mm)	2.3/4.1	2.5/8.7	2.5/4.9	2.2/2.9				
Beam-beam parameters $\xi_x/\xi_y$	0.015/0.11	0.004/0.127	0.012/0.113	0.071/0.1				
RF frequency (MHz)	650							
Luminosity per IP ( $10^{34} \text{ cm}^{-2} \text{ s}^{-1}$ )	<b>5.0</b>	<b>115</b>	<b>16</b>	<b>0.5</b>				
Luminosity per IP ( $10^{34} \text{ cm}^{-2} \text{ s}^{-1}$ ) From J. Gao's formula below	<b>5</b>	<b>115</b>	<b>12</b>	<b>0.59</b>				

Running scenarios: Higgs 10 years, Z 2 years, W 1 year, tbar 5 years

$$L_{max} [cm^{-2} s^{-1}] = 0.158 \times 10^{34} \frac{(1+r)}{\beta_y [mm]} \sqrt{\frac{R[m]}{C_{\gamma} [mGeV^3] N_{IP}}} (P_b [MW]/E [GeV]^2) e^{\frac{\sqrt{\Phi_p}}{3.22}} (1+0.000505 \cdot \Phi_p^2) \quad (\text{J. Gao's formula})$$

## Transport lines



CEPC Technical Design Report (TDR) includes:  
 1) CEPC Accelerator TDR  
 2) CEPC Detector TDRrd (rd=reference design)  
 will be completed by June 2025





# Power Consumption of CEPC @ Higgs

SN	System	Higgs 30MW							Higgs 50MW						
		Collider	Booster	Linac	BTL	IR	Surface building	Total	Collider	Booster	Linac	BTL	IR	Surface building	Total
1	RF Power Source	96.90	1.40	11.10				109.40	161.60	1.73	14.10				177.40
2	Cryogenic system	9.72	1.71			0.14		11.57	9.17	1.77			0.14		11.08
3	Vacuum System	5.40	4.20	0.60				10.20	5.40	4.20	0.60				10.20
4	Magnet Power Supplies	44.50	9.80	2.50	1.10	0.30		58.20	44.50	9.80	2.50	1.10	0.30		58.20
5	Instrumentation	1.30	0.70	0.20				2.20	1.30	0.70	0.20				2.20
6	Radiation Protection	0.30		0.10				0.40	0.30		0.10				0.40
7	Control System	1.00	0.60	0.20				1.80	1.00	0.60	0.20				1.00
8	Experimental devices					4.00		4.00					4.00		4.00
9	Utilities	37.80	3.20	1.80	0.60	1.20		44.60	46.40	3.80	2.50	0.60	1.20		54.50
10	General services	7.20		0.30	0.20	0.20	12.00	19.90	7.20		0.30	0.20	0.20	12.00	19.90
	<b>Total</b>	204.12	21.61	16.80	1.90	5.84	12.00	<b>262.27</b>	276.87	22.60	20.50	1.90	5.84	12.00	<b>339.71</b>

**Various measures will be studied and implemented towards a green collider, as discussed in the Mini workshop of accelerator, Jan. 18-19, 2024, HKUST-IAS, Hong Kong**  
<https://indico.cern.ch/event/1335278/timetable/?view=standard>




# CEPC Key Technology R&D Status in TDR

Specification Met



Prototype Manufactured



Accelerator	Fraction
Magnets	27.3%
Vacuum	18.3%
RF power source	9.1%
Mechanics	7.6%
Magnet power supplies	7.0%
SC RF	7.1%
Cryogenics	6.5%
Linac and sources	5.5%
Instrumentation	5.3%
Control	2.4%
Survey and alignment	2.4%
Radiation protection	1.0%
SC magnets	0.4%
Damping ring	0.2%




Key technology R&D in TDR spans all component lists in CEPC CDR





# CEPC Booster 1.3 GHz 8 x 9-cell High Q Cryomodule

Parameters	SARI/China	CEPC Booster horizontal test results	CEPC Booster Higgs Spec	LCLS-II, SHINE Spec	LCLS-II-HE Spec
Average usable CW $E_{acc}$ (MV/m)	<b>29.1</b>	23.1	21.8 MV/m	16 MV/m	20.8 MV/m
Average $Q_0$	<b><math>4 \times 10^{10}</math></b>	$3.4 \times 10^{10}$	$3.0 \times 10^{10}$	$2.7 \times 10^{10}$	$2.7 \times 10^{10}$



# CEPC Accelerator Development: Klystrons


## Klystron R&D



**Klystron No. 1**  
Efficiency 65%  
(2020)



**Klystron No. 2**  
Efficiency 77%  
(2021)





**Klystron No. 3 (MBI)**  
Efficiency 80.5%

To be completed in 2024

Pulsed RF Mode (30% duty factor, 60ms/5Hz)



**78.5% @ 803kW CW in 2024**

High Voltage vs. Power & Efficiency



**CEPC collider ring 650MHz klystron development in TDR phase**

**C band 5720MHz 80MW Klystron**



**C band 5720MHz 80MW Klystron design completed**

**Technical assessment has been done on August 12, 2024, start construction Soon, to be completed on 2025**




# CEPC Accelerator International TDR Review and Cost Review June 12-16, and Sept. 11-15, 2023, in HKUST-IAS, Hong Kong



CEPC Accelerator TDR Review  
June 12-16, 2023, Hong Kong



CEPC Accelerator TDR Cost Review  
Sept. 11-15, 2023, Hong Kong



Domestic Civil Engineering  
Cost Review, June 26, 2023, IHEP




9<sup>th</sup> CEPC IAC 2023 Meeting  
Oct. 30-31, 2023, IHEP

CEPC Accelerator TDR completion was announced during the ICFA Seminar from Nov. 28-Dec.1, 2023, DESY, Hamburg, Germany



Table 12.1.2: CEPC project cost breakdown, (Unit: 100,000,000 yuan)

Total	364	100%
Project management	3	0.8%
Accelerator	190	52%
Conventional facilities	101	28%
Gamma-ray beam lines	3	0.8%
Experiments	40	11%
Contingency (8%)	27	7.4%





Distribution of CEPC Project total TDR cost of **36.4B RMB (~5.2USD)**

**CEPC accelerator TDR has been completed and formally released on December 25, 2023:**  
[http://english.ihep.cas.cn/nw/han/y23/202312/t20231229\\_654555.html](http://english.ihep.cas.cn/nw/han/y23/202312/t20231229_654555.html)  
**CEPC accelerator TDR has been published formally in Journal Radiation Detection Technology and Methods (RDTM) on June 3, 2024:**  
 DOI: 10.1007/s41605-024-00463-y  
<https://doi.org/10.1007/s41605-024-00463-y>

# CEPC Milestones, Timeline and Human Resources

Year	2012	2013	2015	2017	2018	2023	2025	2027	2030	2035
Human resources			~50		~100	~200	~300	~500	~2800	~2500

Year	Accelerator human resource	Accumulated accelerator spending Billion RMB
2015	50	-
2018	100	-
2023	200	0.2
2025	300	0.3
2027	500	0.4
2031	2800	9
2035	2500	20



Proposal (2025) for CEPC entering 15<sup>th</sup> five year plan

36.4B RMB Total construction



CEPC EDR site study and civil engineering design




CEPC kickoff meeting in Sept. 2013

CEPC detector reference design Will be completed by June 2025

2012.9 CEPC proposed    2013.9 Pre-CDR    2015.3 Progress report    2017.4 CDR    2018.11 TDR    2023.12 2024 ~ 2027 EDR start of construction    ~2035 Completion



# CEPC Engineering Design Report (EDR) Goal



## CEPC EDR Phase General Goal: 2024-2027

After completion CEPC accelerator TDR in 2023, CEPC accelerator will enter into the Engineering Design Report (EDR) phase (2024-2027), which is also the preparation phase with the aim for CEPC proposal to be presented to and selected by Chinese government around 2025 for the construction start during the "15th five year plan (2026-2030)" (for example, around 2027) and completion around 2035 (the end of the 16th five year plan).

**CEPC EDR includes accelerator and detector (TDRrd)**

**CEPC detector TDR reference design (rd) will be released by June 30, 2025**


**CEPC Accelerator EDR Phase goals, scope and the working plan (preliminary) of 35 WGs summarized in a documents of 33 pages to be reviewed by IARC in Spet. 18-20, 2024**



# CEPC Magnet Automatic Production Line in EDR

4 booster magnets fabricated per day

~15000 dipole magnets in the CEPC booster





Stacking of 1/3 length core

Production of full length cores

Assembly of the magnet


Field measurement of the magnet





Plan: Technical design review has been done. To be completed in 2025




# CEPC NEG Coated Vacuum Chamber (200km) Automatic Production Line in EDR




Layout of production line



Production line of NEG coating, spraying



AGV(Automatic Guided Vehicle) transport




7-axis robot for assembling

**Plan: Technical design review has been done. To be completed in 2025**








# CEPC Accelerator SRF Development in EDR



CEPC collider ring 650MHz 2\*cell short test module has been completed in TDR phase






The collider Higgs mode for 30 MW SR power per beam will use 32 units of 11 m-long collider cryomodules will contain six 650 MHz 2-cell cavities, and therefore, **a full size 650 MHz cryomodule will be developed in EDR**

**Plan: Technical design review has been done. To be completed in 2025**









# CEPC Collider Ring Magnets in EDR



**Correctors: mechanical design completed**

**Dual aperture quadrupole: block iron core and new cooling and power line design in EDR**




**Sextupole magnets under design**



# CEPC MDI in EDR


MDI Layout



General Parameters


	Length	Beam stay clear region	Min. distance between apertures	Beam pipe inner diameter	Beam pipe outer diameter	Critical energy (Hor.)	Critical energy (Vert.)	SR power (Hor.)	SR power (Vert.)
L*	0-1.9m	1.9m							
Crossing angle	33mrad								
MDI length	±7m								
Acc. components in opening angle	8.11°								
QDa/QDb	3.5/1.8T 142/85T/m	1.21m	14.9/18.2mm	62.71/105.2mm	20/23mm	724.7/663.1keV	396.3/263keV	212.2/239.23W	99.9/42.8W
QF1	3.3T 96.7T/m	1.5m	24.48mm	155.11mm	32mm 38mm	575.2keV	489.4keV	472.9W	135.1W
Lumical	0.65-1.11m	0.16m							
Anti-solenoid before QD0	8.6T	1.1m							
Anti-solenoid QD0	3T	2.5m							
Anti-solenoid QF1	3T	1.5m							
Beryllium pipe		±85mm		20mm					
Last B upstream	64.97-153.5m	0.77mrad	88.5m			33.3keV			
First B downstream	44.4-102m	1.17mrad	57.6m			77.9keV			
Beam pipe within QDa/QDb		1.21m						1.19/1.3W	
Beam pipe within QF1									

SR Calculation




Radiation background  
Radiative barrier, Beam-Gas, beam thermal photon scattering

Injection background




Radiation Mitigation  
Masks, collimators, shielding



More detailed works on MDI are underway in EDR together with detector group through CEPC detector reference design: background, Be pipe, SCQ cryostate, RVC, integration, alignment, mechanics,...




# CEPC MDI Development in EDR




## Structural Design of the SC Quadropole Cryostat and Support

- The superconducting magnets Q1a, Q1b and Q2 are supported on the inner wall of the solenoid.
- The anti-solenoid is supported by a ring on the inner wall of the helium tank.



## CEPC SC Quadropole Magnet Design with CCT Coil

Design parameters of Q1a, Q1b, Q2 magnet with CCT coil @ Higgs mode






Magnet name	Q1a	Q1b	Q2
Field gradient (T/m)	142.3	85.4	96.7
Magnetic length (mm)	1.21	1.21	1.5
Excitation current (A)	780	650	770
Conductor (HTS or LTS)	0.8 or 0.7mm in diameter		
Maximum dipole field in aperture (Gs)	226	124	127
Stored energy (KJ)	16.7	15.2	22.9
Peak field in coil (T)	4.3	3.4	4.5
Integrated field harmonics	$< 2 \times 10^{-4}$		
(Single aperture) Coil inner radius (mm)	20	26	31
(Single aperture) Coil outer diameter (mm)	30.5	39	44
Magnet mechanical length (m)	1.22	1.23	1.53
Net weight (kg)	25	32	43
Total weight of Q1a, Q1b, Q2 (kg)	100		
(For comparison, old net weight with iron option (kg))	Q1a: 93, Q1b: 124, Q2: 235 Total weight of Q1a, Q1b, Q2: 452		

# CEPC Alignment and Installation Plan in EDR

- Alignment accuracy requirement

Component	$\Delta x$ (mm)	$\Delta y$ (mm)	$\Delta\theta_z$ (mrad)
Dipole	0.10	0.10	0.10
Arc Quadrupole	0.10	0.10	0.10
IR Quadrupole	0.10	0.10	0.10
Sextupole	0.10*	0.10*	0.10



\*implement beam-based alignment




## Component Pre-alignment



## Wall Control Point



## Backbone Control network (short line 300m, long line 600m)



## Tunnel Control network (interval of 6 meters)





## Ground Control Point





# CEPC Installation Strategy Study in EDR

## CEPC component list and quantities




Detector



Ring tunnel




Linac: 1.6km  
 TL: 1.5km  
 Circumference of ring tunnel: 100km  
 Collider: 100km  
 Booster: 100km  
 Tunnel cross section: 6X5m






Tunnel cross section

Component	Collider Ring	Booster	Linac, DR, TL	Total
Dipole	16258	14866	135	31259
Quadrupole	4148	3458	714	8320
Sextupole	3176	100	72	3348
Corrector	7088	2436	275	9799
BPM、PR、DCCT、kicker	3544	2408	180	6132
Septum Magnet	68	32	2	102
Kicker	8	8	2	18
Cryomodule	32	12		44
Electrostatic separator	32			32
Collimator dump	36		8	44
Superconducting Magnets	4			4
Solenoid			37	37
Accelerating structure			577	577
Cavity			4	4
Electron Source			1	1
Positron Source			1	1
Detector	2			2
<b>Total</b>	<b>34396</b>	<b>23320</b>	<b>2008</b>	<b>59724</b>

# CEPC Tunnel Mockup for Installation in EDR



Booster magnets installation



Collider ring magnets supports

A 60 m long tunnel mockup, including parts of arc section and part of RF section

**To demonstrate the inside tunnel alignment and installation, especially for booster installation on the roof of the tunnel**

**Plan: Technical design review has been done. To be completed in 2025**





# Advanced Technologies Development in Progress

## CEPC Plasma Injector (alternative option) and TF Plan

CEPC plasma injector scheme:  
From 10 GeV → 30 GeV →  $TR \geq 2$

Simulation results show that it works on paper with reasonable error tolerances for both electron and positron beams injected to the booster




- CEPC IARC, 2022.06
- Phase I (Year0-Year2)
1. Re-design and install transport beamline system, optimize the e- / e+ beam quality
  2. Clean room and high power (100 MW) installation 200TW
  3. Beam instrumentation
  4. RF Gun platform
  5. Commissioning
- Phase II (Year3-Year5)
1. Upgrade the injector and booster (1PW = 20/40 TW) and install it on the site
  2. Upgrade the damping ring the bunch compression and improve the e+ quality and FEL studies

**Positron and electron acceleration**  
**Cascading acceleration**  
**Future linear collider technologies**  
**High energy beam for detector R&D**  
**(possible application)**

PWFA/LWFA TF based on BEPC-II Linac and HPL has been founded by CAS 90M RMB in Sept. 2023  
Under development in the experimental hall #10 of BEPC-II

## CEPC Polarized Beam Studies(alternative option)



Key issues of study:


- Energy calibration in collider ring with transverse polarization (self polarization & inj. polarization)
- Longitudinal polarization for collision
- Polarization beam injection, positron polarization and ramping in booster

Key technology development for polarized electron beam generation, measurement and manipulation have been started

CEPC Accelerator EDR Scope, Plan and Status - J. Guo

The CEPC IARC Meeting in 2024, Sept. 18-20, 2024, IHEP


## IBS Technology for High Field Magnets



$J_c$  of IBS expected to be similar as ReBCO in 2020s with better mechanical properties and lower cost, ready for mass applications in ultra high field magnets

## SppC HF Magnet Development

SppC 16 T Model Dipole:  $\text{Nb}_3\text{Sn } 12 \sim 13 \text{ T} + \text{HTS } 3 \sim 4 \text{ T}$ ;  
14T has been reached, more test in 2024



Dual aperture superconducting dipoles achieve 12T@4.2 K and 14T@4.2K entirely fabricated in China. The next step is reaching 16-20T

CEPC Accelerator EDR Scope, Plan and Status - J. Guo

The CEPC IARC Meeting in 2024, Sept. 18-20, 2024, IHEP







# CEPC Site Implementation and Construction Plans

黄河勘测规划设计研究院有限公司  
Yellow River Engineering Consulting Co., Ltd.

### Layout of the Surface Structures

The surface structures are located close to shafts. These buildings house water cooling facilities, low-temperature facilities, ventilation systems, air compression systems, substations, etc.

黄河勘测规划设计研究院有限公司  
Yellow River Engineering Consulting Co., Ltd.

### Layout of the Surface Structures

Surface Structure	Area of surface structures (m <sup>2</sup> )										Total	TDR	EDR-TDR
	P1 (IP1)	P2	P3(IP2)	P4	P5 (IP3)	P6	P7(IP4)	P8	LINAC	BT			
Control and duty rooms	1200	300	300	300	1200	300	300	300	400		4600	4600	0
Magnet powers source	100	100	100	100	100	100	100	100	200	200	1200	13900	-12700
High-frequency power source			6000				6000		9800		21800	16400	5400
110kV substation	2000		3000		2000		3000				10000	14000	-4000
10kV substation	1000	800	1000	800	1000	800	1000	800	600		7800	11200	-3400
HVAC system	1200	1000	1200	1000	1200	1000	1200	1000	1500	300	10600	14500	-3900
Cryogenic system (helium compression system)	2500		6000		2500		6000				17000	10000	7000
Cooling water system	3000	2500	3000	2500	3000	2500	3000	2500	1500	300	23800	29800	-6000
Experimental assembly and storage hall	1500	1000	1000	1000	1500	1000	1000	1000	500		9500	6000	3500
Transfer system	500	300	400	300	500	300	400	300	200	150	3350	3550	-200
Air compression system	300	300	300	300	300	300	300	300	300		2700	1350	1350
Electronic room	1000	300	300	300	1000	300	300	300	200	100	4100	6150	-2050
Data Center	600				600						1200	0	1200
Miscellaneous	500	500	500	500	500	500	500	500	300	100	4400	9000	-4600
<b>Total</b>	<b>15400</b>	<b>7100</b>	<b>23100</b>	<b>7100</b>	<b>15400</b>	<b>7100</b>	<b>23100</b>	<b>7100</b>	<b>15500</b>	<b>1150</b>	<b>122050</b>	<b>140450</b>	<b>-18400</b>

黄河勘测规划设计研究院有限公司  
Yellow River Engineering Consulting Co., Ltd.

### General Layout Plan of IP1/IP3

Surface Structure	IP1/IP3 (m <sup>2</sup> )
Control and duty rooms	1200
Magnet powers source	100
High-frequency power source	
110kV substation	2000
10kV substation	1000
HVAC system	1200
Cryogenic system (helium compression system)	2500
Cooling water system	3000
Experimental assembly and storage hall	1500
Transfer system	500
Air compression system	300
Electronic room	1000
Data Center	600
Miscellaneous	500
<b>Total</b>	<b>15400</b>

黄河勘测规划设计研究院有限公司  
Yellow River Engineering Consulting Co., Ltd.

### General Layout Plan of IP2/IP4

Surface Structure	IP2/IP4 (m <sup>2</sup> )
Control and duty rooms	300
Magnet powers source	100
High-frequency power source	6000
110kV substation	3000
10kV substation	1000
HVAC system	1200
Cryogenic system (helium compression system)	6000
Cooling water system	3000
Experimental assembly and storage hall	1000
Transfer system	400
Air compression system	300
Electronic room	300
Data Center	
Miscellaneous	500
<b>Total</b>	<b>23100</b>




# CEPC Site Implementation and Construction Plans

## CEPC site implementation plan in EDR

Design Stage	2024				2025				2026				2027				
	2	4	6	8	10	12	2	4	6	8	10	12	2	4	6	8	10
Preliminary Site Selection	Preliminary Site Selection				Preliminary Site Selection Report												
Feasibility Study (including Site Selection & Project Proposal)					Site Selection				Feasibility Study								
					Project Proposal												
Preliminary Design									Preliminary Design								
Tender Design													Tender Design				
Tender													Tender				

The EDR site selection and the site dependent civil engineering design works has been started.

## CEPC construction plan





# Participating and Potential Collaborating Companies in China (CIPC) and Worldwide

	System
1	Magnet
2	Power supplier
3	Vacuum
4	Mechanics
5	RF Power
6	SRF/ RF
7	Cryogenics
8	Instrumentation
9	Control
10	Survey and alignment
11	Radiation protection
12	e-e+Sources

## CEPC Industrial Promotion Consortium (CIPC, established in Nov. 2017)



## Potential international collaborating suppliers worldwide





# CIPC Parallel Sessions

There are 19 CIPC talks covering a wide spectrum of CEPC-SppC related accelerator technologies and industrial production capabilities in China

## Nov. 23, 2024, Room 289

14:00	Accelerating Equipments Development at HERT Room 289	宋迪斌 (生产部经理) 14:00 - 14:20
	射流超导制造技术提升及产业化 Room 289	赵伟东 (工程师) 14:20 - 14:40
	加速超导高相拍部件研制汇报 Room 289	李荣 (副总经理) 14:40 - 15:00
15:00	大型超导制冷机研究与应用进展 Room 289	王广新(技术中心副主任) 15:00 - 15:20
	超导低温技术及核心设备 Room 289	孙浩源 (总经理主任) 15:20 - 15:40
16:00	CEPC 高功率高效率(50MHz/609kW)连续波速调管研制进展 Room 289	王少新 (部长助理) 16:00 - 16:20
	无锡华康固态放大器的现状及未来发展 Room 289	何圣标 (总经理) 16:20 - 16:40
	固态脉冲调制器 Room 289	王聪群 (副总) 16:40 - 17:00
17:00	新华三智能绿色数据中心解决方案 Room 289	黄崇尧(CT解决方案工程师) 17:00 - 17:20
	北京高创新技术有限公司的发展与技术特点 Room 289	张玉创(总经理) 17:20 - 17:40
	二代高温超导材料应用研究进展及未来产业 Room 289	曹洪彬 (总助部长) 17:40 - 18:00

## Nov. 24, 2024, Room 289

09:00	项目过程虚拟仿真研究综述与CEPC相关进展 Room 289	Prof. 王佳成 09:00 - 09:20
	API激光测距仪在加速器领域的应用 Room 289	杨余新(中国区总经理) 09:20 - 09:40
	HTC及真空阀门介绍 Room 289	刘长江 (副总) 09:40 - 10:00
10:00	真空产业的现状与北京世华尖端公司介绍 Room 289	康国伟 (经理) 10:00 - 10:20
11:00	科律公司介绍与优势技术 Room 289	龙凤 (副总经理) 11:00 - 11:20
	国内磁体产业介绍和上海洛林发展与优势 Room 289	汤炳生 (总经理) 11:20 - 11:40
	超导产业概述及在超导物理中应用 Room 289	侯峰 (主任) 11:40 - 12:00
12:00	辐射防护产业发展与江苏减源的优势 Room 289	史秋君 (总经理) 12:00 - 12:20

<https://indico.ihep.ac.cn/event/22089/sessions/14178/#20241023>





# International Industrial Connection Sessions

30

Nov. 25, 2024, Room 289 There are 12 international industrial talks covering a wide spectrum on detector technologies

11:00	<b>CAEN on Detector High Voltage</b> Room 289	11:00 - 11:15
	<b>Design and Development of Thin-Walled Vacuum Chambers and High-Pressure Chambers for Applications in Physics Experiments (应用于物理实验的薄壁真空室和高气压室设计研制)</b> Room 289	Yuntao Shen 11:15 - 11:30
	<b>SIPM readout ASIC from Microparity</b> Room 289	Mr Wei Shen 11:30 - 11:45
	<b>Imdetek on Advanced Detector Material</b> Room 289	11:45 - 12:00
12:00	<b>High Energy Physics and Medical Imaging (United-Imaging)</b> Room 289	Mr Pengwei Xi 12:00 - 12:15
	<b>NCAP on Advanced Packaging Technology</b> Room 289	12:15 - 12:30
14:00	<b>New Generation Software-defined Modular Instrument Platform</b> Room 289	Likun Xie 14:00 - 14:15
	<b>Intelligent special power supply service provider from Fulde Electronics</b> Room 289	Ms Qiuping Li 14:15 - 14:30
	<b>talk12 - TBD</b> Room 289	14:30 - 14:45
	<b>Keysight for High-end Instruments for Precision Measurement</b> Room 289	14:45 - 15:00
15:00	<b>NAT Europe on MicroTCA Crates &amp; Standard (TBD)</b> Room 289	15:00 - 15:15
	<b>SAMTEC on Advanced Interconnections &amp; Sockets (TBD)</b> Room 289	15:15 - 15:30

<https://indico.ihep.ac.cn/event/22089/sessions/14187/#20241025>

# CEPC Industrial Preparation

## Large-scale Cryogenic Refrigeration & Liquefaction Equipment (CIPC member)

### First 18kW@4.5K helium refrigerator fabricated in in China passes inspection

-It was developed by the Institute of TIPC,CAS, and integrated and manufactured by Fullcryo.

-The super large horizontal cold box with a length of 28m and a diameter of 4.2m achieves ultra-high vacuum and extremely low leakage.

-The horizontal cold box at megawatt-level is the largest of its kind in China and even in the world.

-The horizontal cold box system has exceeded the set targets.

-On-site testing: 1. The airtightness test of each internal channel revealed a pressure drop of 0, surpassing the target value of 0.02 bar. 2. The overall leakage rate is  $9.1 \times 10^{-10}$  Pa.m<sup>3</sup>/s, surpassing the target value of  $1 \times 10^{-7}$  Pa.m<sup>3</sup>/s.


-Expected Goals: Achieving 3 operational mode adjustments: the cooling capacity  $\geq 18\text{kW}@4.5\text{K}$ ; the cooling capacity in the superfluid helium temperature range  $\geq 4\text{kW}@2\text{K}$ .



北京中科富海低温科技有限公司  
Beijing Sinoscience Fullcryo Technology CO., Ltd. (CIPC member)

## CEPC 650MHz 800kW CW High Efficiency Klystrons

 国力研究院 (CIPC member)  
GUOLI INSTITUTE



Kumhan National Research Institute has successively developed 650MHz/800KW klystron sample tubes, 650MHz/800KW high-efficiency klystron sample tubes, 648MHz pulse klystron tubes, 650MHz/800KW multi-injection klystron beam tubes, and the latest 324MHz pulse klystron tubes Electro vacuum products for 50 years. Provide high power thyristor of GL1536A in batches for BEPCII in 2012.

## HE-RACING Technology and OTIC on SRF Technologies (CIPC members)

 高能锐新 (CIPC member)



1.3GHz cryomodule assembly

 东方铝业 (CIPC member)

- 2011 DESY - XFEL
- RRR300 Nb: 8 tons, 30% of the project
- 2012 Michigan State University - FRIB
- RRR250 Nb: 8.3 tons, 70% of the project
- 2014 Fermilab - SCLS II
- RRR300 Nb: 5 tons, 50% of the project
- 2017 INFN and STFC - ESS
- RRR300 Nb: 12.5 tons, 100% of the project
- 2019 IBS - HIRP, CERN - HL-LHC, Fermilab - PIP-II, Shanghai - SHINE
- RRR300 niobium material procurement in progress




CEPC booster and colliders: 2GeV 1.3GHz and 650MHz SRF accelerators (Higgs); 10GeV 1.3GHz and 650MHz SRF accelerators (ttar)

We had built the business relationship with many great customers such as DESY, MSU, Fermilab, JLAB, INFN, STFC, CERN, TRIUMF, HL ZANON, IHEP, IBS, BRICAT etc.


## RF Shielding all Metal Gate Vacuum Valve

 日播科技

- Two prototypes of RF shielding All metal gate valve have been developed, and the leakage of one of them have been tested.
- The delivery inspection leakage test results for two valves, conducted by the manufacturer, were found to be  $< 1 \times 10^9$  mbar ·L/s (30 times open and closed).
- The difference of leakage by IHEP & manufacture will be checked and retested in next.



- Tested by IHEP
- Expectation leakage  $< 1 \times 10^{-9}$  mbar ·L/s



CEPC needs ~1700 all metal valves







# CEPC in Synergy with other Accelerator Projects in China

Project name	Machine type	Location	Cost (B RMB)	Completion time
<b>CEPC</b>	Higgs factory Upto ttar energy	Led by <b>IHEP, China</b>	<b>36.4 (where accelerator 19)</b>	Around 2035 (starting time around 2027)
<b>BEPCII-U</b>	e+e-collider 2.8GeV/beam	<b>IHEP (Beijing)</b>	<b>0.15</b>	2025
<b>HEPS</b>	4 <sup>th</sup> generation light source of 6GeV	<b>IHEP (Huanrou)</b>	<b>5</b>	2025
<b>SAPS</b>	4th generation light source of 3.5GeV	<b>IHEP (Dongguan)</b>	<b>3</b>	2031 (in R&D, to be approved)
<b>HALF</b>	4th generation light source of 2.2GeV	USTC (Hefei)	<b>2.8</b>	2028
<b>SHINE</b>	Hard XFEL of 8GeV	Shanghai-Tech Univ., SARI and SIOM of CAS (Shanghai)	<b>10</b>	2027
<b>S3XFEL</b>	S3XFEL of 2.5GeV	Shenzhen IASF	<b>11.4</b>	2031
<b>DALS</b>	FEL of 1GeV	Dalian DICP	-	(in R&D, to be approved, )
<b>HIAF</b>	High Intensity heavy ion Accelerator Facility	IMP, Huizhou	<b>2.8</b>	2025
<b>CIADS</b>	Nuclear waste transmutation	IMP, Huizhou	<b>4</b>	2027
<b>CSNS-II</b>	Spallation Neutron source proton injector of 300MeV	<b>IHEP, Dongguan</b>	<b>2.9</b>	2029

**The total cost of the accelerator projects under construction:39B RMB more than CEPC cost of 36.4B RMB**



# CEPC International Collaboration-1

## CEPC attracts significant International participation and collaborations


**Accelerator TDR report:** 1114 authors from 278 institutes ( including 159 International Institutes, 38 countries ) Published in **Radiation Detection Technology and Methods (RDTM)** on June 3, 2024:

DOI: 10.1007/s41605-024-00463-y

<https://doi.org/10.1007/s41605-024-00463-y>



- More than 20 MoUs have been signed with international institutions and universities
- CEPC International Workshop since 2014
- EU-US versions of CEPC WS since 2018
- Annual working month at HKUST-IAS (mini workshops and HEP conference) since 2015



**1143 authors**  
**222 institutes (140 foreign)**  
**24 countries**

Editorial Team: 43 people / 22 institutions / 5 countries



CEPC workshop in Chicago, 2019



INTERNATIONAL WORKSHOP ON HIGH ENERGY  
CIRCULAR ELECTRON POSITRON COLLIDER  
November 6-8, 2017 IHEP, Beijing





# CEPC International Collaboration-2

HKIAS23 HEP Conference, Feb. 14-16, 2023

<https://indico.cern.ch/event/1215937/>



The 2024 HKUST IAS Mini workshop and conference were held from Jan. 18-19, and Jan. 22-25, 2024, respectively.

<https://indico.cern.ch/event/1335278/timetable/?view=standard>

**Joint Workshop to Commemorate the MOU Between Korea University (KU) and the Institute of High Energy Physics (IHEP) ,**

Oct. 14-15, 2024, Korea University, Korea

<https://indico.korea.ac.kr/event/104/>

The 2025 HKUST IAS HEP conference: Jan. 13-17, 2025.

CEPC Workshop EU Edition (Barcelona, Spain), May 5-8, 2024

CEPC Accelerator EDR Status-J. Gao

The 2023 International Workshop on Circular Electron Positron Collider, EU Edition, University of Edinburgh, July 3-6, 2023

<https://indico.ph.ed.ac.uk/event/259/overview>



The 2024 international workshop on the high energy Circular Electron Positron Collider (CEPC) are held from Oct. 23-27, 2024, Hangzhou, China

<https://indico.ihep.ac.cn/event/22089/>

The International workshop on CEPC, Oct. 26, Hangzhou

The 2023 international workshop on the high energy Circular Electron Positron Collider (CEPC)

<https://indico.ihep.ac.cn/event/19316/>



Professor Peter Higgs passed away on April 8, 2024. We miss him.

The 2024 international workshop of CEPC, EU-Edition were held in Marseille, France, April 8-11, 2024.

<https://indico.in2p3.fr/event/20053/overview>




FCPPNL, Bordeaux, France, June 10-14, 2024

<https://indico.in2p3.fr/event/20434/overview>



# CEPC Planning, Schedule and Teams

## TDR (2023), EDR(2027), start of construction (~2027)



### CEPC team (domestic)

CEPC accelerator and detector/experiments/theory group is an highly **experienced** team with strong international collaboration experiences. It has demonstrated its **expertise** and **achievements** is the following related projects, both domestic and international ones, such as:

**BEPC-BEPCII (BES-BESIII), BFELP, CSNS, ADS, HEPS, LEP, LHC, LHCb, ILC, EXFEL, HL-LHC, BELLE, BELLE-II, CLEO, Daya Bay, JUNO, LHAASO, etc.**

### CEPC international partners and collaborators



# CEPC IARC EDR Review-2024 (Sept. 18-20)

Meeting of the CEPC International Accelerator Review Committee  
September 18-20, 2024, IHEP, Beijing

## Charge

Charge

The CEPC Study Group, hosted by the Institute of High Energy Physics (IHEP), has been working on the design and development of a forefront  $e^+e^-$  collider as a Higgs factory that can extend to energies corresponding to the Z, WW and the top quark pairs, with the upgrade potential to a high energy pp collider. The CEPC represents a grand plan proposed, studied, and to be constructed by Chinese scientists in close collaboration with international partners. The CEPC Accelerator Technical Design Report was released in December, 2023, which documents the design, the outcomes of the R&D of key technologies, the technical systems, and the cost estimate of the  $e^+e^-$  collider.

## Report

### First CEPC IARC EDR Review Report

CEPC IARC EDR Review Committee

11 October 2024

The CEPC Study Group, hosted by the Institute of High Energy Physics (IHEP), has been working on the design and development of a forefront  $e^+e^-$  collider as a Higgs factory that can extend to energies corresponding to the Z, WW and top-quark-pair production, with the upgrade potential to a high-energy pp collider. The CEPC represents a grand plan proposed, studied, and to be constructed by Chinese scientists in close collaboration with international partners. The CEPC Accelerator Technical Design Report, which documents the design, the outcomes of the R&D of key technologies, the technical systems, and the cost estimate of the  $e^+e^-$  collider, was released in December, 2023. Going beyond the TDR and preparing CEPC for construction, which may begin in 2027-8, the CEPC Study Group has initialized the Engineering Design Study which will be documented in a formal report (EDR). In 2025, a CEPC proposal will be submitted to Chinese government aiming for CEPC be included into the 15th five year plan. The International Accelerator Review Committee (IARC), chaired by Dr. Maria Enrica Biagini (INFN, Frascati) has been asked to conduct the first review on the development of the CEPC accelerator technical systems within the context of the EDR study. The Committee is specifically asked to review and comment on the following aspects:

## Agenda

Totally, there are 18 talks

Sep 18th 2024	Beijing time	CET time	Talk time	Speaker	Title
Wednesday	9:00	3:00	5'	Yifang Wang	Welcome
	9:05	3:05	25'	Xinchou Lou	CEPC general status
	9:30	3:30	30'	Jie Gao	CEPC accelerator EDR general scope, plan and status
	10:00	4:00	30'		Coffee break
	10:30	4:30	30'		IARC preparation meeting (closed)
	11:00	5:00	30'	Wen Kang/Mei Yang	CEPC Magnets (both collider & booster)
	11:30	5:30	30'	Cai Meng/Jingru Zhan	CEPC Linac EDR plan and status
	12:00	6:00	30'	Dou Wang	CEPC booster and damping ring (DR) EDR plan and status
	12:30	6:30	90'		Lunch
	14:00	8:00	30'	Yiwei Wang	CEPC collider ring beam dynamics EDR plan and status
	14:30	8:30	30'	Sha Bai	CEPC MDI EDR plan and status
	15:00	9:00	30'	Haijing Wang	CEPC Interaction Region engineering design status
	15:30	9:30	30'		Coffee break
	16:00	10:00	30'	Guangyi Tang	Radiation in the tunnel and its mitigation for CEPC EDR
	16:30	10:30	60'		IARC discussion and Q/A with CEPC accelerator speakers
	17:30	11:30	30'		IARC members Closed session
Sep 19th 2024	9:00	3:00	30'	Yingshun Zhu	CEPC SC quadrupoles development plan in EDR and status
Thursday	9:30	3:30	30'	Haijing Wang	CEPC Mechanical system EDR plan and status
	10:00	4:00	30'	Yongsheng Ma	CEPC Vacuum system EDR plan and status
	10:30	4:30	30'		Coffee break
	11:00	5:00	90'		IARC discussion and Q/A with CEPC accelerator speakers (partly closed if
	12:30	6:30	90'		Lunch
	14:00	8:00	30'	Jiyuan Zhai/Peng Sha	CEPC SRF (both collider & booster) EDR plan and status
	14:30	8:30	30'	Rui Ge/Mei Li	CEPC cryogenic system EDR plan and status
	15:00	9:00	30'	Zusheng Zhou	CEPC RF power sources and power distribution EDR plan and
	15:30	9:30	30'		Coffee break
	16:00	10:00	60'		IARC discussion and Q/A with CEPC accelerator speakers
	17:30	11:30	60'		IARC members Closed session
	18:30		180'		Banquet
Sep 20th 2024	9:00	3:00	30'	Xiaolong Wang	CEPC alignment and installation EDR plan and status
Friday	9:30	3:30	30'	Yanfeng Sui	CEPC accelerator instrumentation EDR plan and status
	10:00	4:00	30'	Yuhui Li	CEPC sustainable development issues
	10:30	4:30	30'		Coffee break
	11:00	5:00	60'		IARC discussion and Q/A with CEPC accelerator speakers (partly closed if
	12:30	6:00	90'		Lunch
	14:00	8:00			Adjourn and visit to HEPS facility
Sep ** 2024	14:30	8:30	150'	IARC members	Closed session for document editing and final reading
(TBD)	17:00	11:00	60'	ALL	Report presentation to CEPC Team
	17:30	11:30			Adjourn



Visiting PAPS and HEPS's commissioning  
40mA stored beam



# Summary

- The CEPC TDR optimizations designs with high luminosity (**30MW and 50MW**) operations for all four energies (**Higgs, W/Z and  $t\bar{t}$** ) satisfy the CEPC scientific goals.
- CEPC accelerator **TDR international review and cost review** were held from **June 12-16, 2023 and Sept. 11-15, 2023**, respectively, and endorsed by **IAC meeting** held from **Oct. 30-31, 2023**. **CEPC Accelerator TDR has been released formally on December 25, 2023 and published in Journal Radiation Detection Technology and Methods (RDTM) on June 3, 2024**: DOI: 10.1007/s41605-024-00463-y <https://doi.org/10.1007/s41605-024-00463-y>
- EDR site selection and site dependent engineering design have already been started
- Detailed preparation of **CEPC EDR** phase (**2024-2027**) before construction working plan and beyond have been established with the aim for **CEPC proposal** to be presented to and selected by Chinese government around **2025** for the construction start during the "**15th five year plan (2026-2030)**" (for example, around **2027**) and completion around **2035**.
- **CEPC Accelerator EDR have progressed well with corresponding EDR budgets and EDR human resources, and has been reviewed by IARC in Sept. 18-20, 2024 at IHEP.**
- **A beam driven PWFA experimental program** has been initialized and started at IHEP to address the cascade and e+ accelerations aiming on future plasma injector for CEPC and future linear colliders.
- **International collaboration and participation are warmly welcome.**





# Acknowledgements

Thanks go to CEPC-SppC accelerator team's hard works,  
international and CIPC collaborations

Special thanks to CEPC IB, SC, IAC, IARC and TDR review (+cost)  
committee's critical advices, suggestions and supports

**Thanks for your attention**