



CMS

CMS status* A Year before first collisions

Ludwik Dobrzynski
Laboratoire Leprince Ringuet, Palaiseau

1st Chinese-French Workshop on LHC Physics and Associated Grid Computing
11-16 December 2006

*slides courtesy of many people; particularly M. Della Negra, T. Virdee, D. Green, A. Ball, P. Sphicas, Ph. Bloch any many others

Outline

- Introduction
- Preparation for the Physics
- CMS achievement status
- The Magnet Test and the Cosmic Challenge : MTCC
- Sub-detectors status
- Conclusions




- 
- A photograph showing the interior of the CMS detector, a large cylindrical structure with a complex arrangement of red and orange components, viewed from the center looking outwards.
1. Robust and Redundant Muon system
 2. Best e/γ calorimeter consistent with 1.
 3. Efficient Tracker consistent with 1 + 2
 4. Hermetic calorimeter
 5. Affordable.



CMS Design



SUPERCONDUCTING COIL




CALORIMETERS

ECAL

Scintillating PbWO4 crystals

HCAL

Plastic scintillator/brass sandwich



IRON YOKE


$\eta < 2.4$

TRACKER

Silicon Microstrips
Pixels


- Pixel Barrel
- Pixel Endcap
- Si Barrel
- Si Endcap
- MSGC Barrel
- MSGC Endcap

Total weight : 12,500 t
 Overall diameter : 15 m
 Overall length : 21.6 m
 Magnetic field : 4 Tesla



MUON BARREL

Drift Tube Chambers (**DT**)




Resistive Plate Chambers (**RPC**)

MUON ENDCAPS

Cathode Strip Chambers (**CSC**)

Resistive Plate Chambers (**RPC**)






The CMS Collaboration



	Institutions
Member States	61
Non-Mem. States	64
USA	49
Total	174

	Scientists
Member States	1055
Non-Mem. States	428
USA	547
Total	2030

Associated Institutes	
Number of Scientists	46
Number of Laboratories	8





2030 Scientific Authors, 38 Countries, 174 Institutions



Physics at LHC with CMS



See Talk of
Susan GASCON



650 pages
308 figures
207 tables
1.50 Kg

<http://cmsdoc.cern.ch/cms/cpt/tdr/>

CERN/LHCC 2006-001

Published

CERN/LHCC 2006-021


Published



Overview of CMS integration progress (Summer 06)




UXC will be ready
for lowering 31
August 06




Coil inserted, 14. September 05




Cathode Strip chambers and yoke endcaps



Hadronic calorimeter, endcap



Tracker, outer barrel



**On critical path: ECAL crystal delivery (Barrel: Feb. 07, Endcaps: Jan. 08)
Pixel installation for 2008 physics run.**




UX Cavern Status

Both Rotating Shieldings Ready



Cable Chains on positive side well advanced.






Transfer CMS Underground in 2006



Gantry installed over PX56. load test in June and start HF lowering.





Start YB0 lowering (2000t): March 07





Lowering: Load Test (332 tons)



First Trial





Heavy Lowering: HFs



2 Nov

HF+ en route
for UXC



HF+ arriving safely in UXC


9 Nov

both HF
in UXC





Second HF lowering (9 Nov 06)








Both HF's lowered into UXC



cmseye07 2006-11-10 16:39:20




HF-

HF+



SX5 @ DATES:27/11-4/12





Heavy lowering: YE +3

30 Nov: YE+3 leaves SX5 and 11 hours touches down safely in UXC






Start YE+3 lowering (30 Nov 06)





YE+3 landing 8 hours later (30 Nov)



Michel Della Negra/Opening Session/4 December 2006




YE+3 in place

cmseye07 2006-12-11 18:16:37





From Design to a working detector MTCC



The Compact Muon Solenoid Experiment

CMS Bulletin

CERN, CH-1211 GENEVA 23, Switzerland



Bulletins are available on
CMS internal information server:

<http://cmsdoc.cern.ch/cms.html>


Number 06-02
19 June 2006

Getting Ready for Cosmics

MTCC

Magnet Test and Cosmic Challenge

- ◆ *Installation validation*
- ◆ *Magnet Commissioning*
- ◆ *Cosmic Challenge*
- ◆ *Field Mapping*



The CMS detector is being closed. The situation viewed from the -end (early last week) shows the YB-2 wheel (and YB-1) closed with the DT+RPC packages, the Barrel HCAL and the Tracker tube installed. Not visible are two SM modules installed at the +end, and the endcaps systems.




CMS hadron calorimeter



HB+ insertion complete on 3 April






8-10 hours per supermodule












Both –end muon wheels are closed: airpads, grease pads + "proximity capture" hydraulic jacks






Heavier object, non-symmetric
Lever arm insertion in vac-tank




Completion of RE1/3, ME1/3
and RE 2/1, RE2/2 postponed until
after field-mapping (MTCC phase 2)



Integration coordinator

53 degree gap
~40mm when
closed, field-off.

We will need people
inside for YE+1 closing



After YB0+ surveyy


+ end muon wheels
YB+1 and YB +2
will be closed next

(allows final MTCC
cabling to control
barrack)


*endcaps were
closed by end of
July*



MTCC Commissioning





DT Trigger in MTCC





Cosmics signal in muon chambers





CERN PRESS RELEASE 13 September 2006

**Mammoth CMS magnet
reaches full-field at
CERN**


**Tests show CMS
detector will be ready
for data**



**CERN PRESS RELEASE
13 September 2006**

**Mammoth CMS magnet
reaches full-field at
CERN**

**Tests show CMS
detector will be ready
for data**






MTCC: Data Taking



2 years planning and preparation came down to 5 crucial days in August....
25M events recorded @ 90% eff.



Diligent work by 100's of people in CMS (& some good fortune) transformed the "cosmic challenge" into a "cosmic success"

Run Control state model display

RC State: **Halted** | DCS State: **OFF**

Buttons: Initialize, Connect, Configure, Get Ready, Start, Pause, Resume, Stop, Halt

FM	Slink / sTTS	Subsystem	State	C%	Message
Out	TTC:ECAL	ECAL		0%	
Out	TTC:HCAL	HCAL		0%	
Out	TTC:TRACKER	TRACKER		0%	
In	TTC:TRG	TRG		0%	
In	TTC:DT	DT		0%	
Out	TTC:CSC	CSC		0%	
Out	TTC:RPC	RPC		0%	
In		DAQ		0%	

GUI tailored to MTCC
Disable individual Subdet, FEDS

Legend:
 sLink color encoding: No Backpressure (Green), Backpressure (Yellow)
 sTTS color encoding: Ready (Green), Warning (Yellow), Busy (Orange), Error (Red), Sync lost (Purple), Disconnected (Blue)

MTCC DCS

MAGNET PLOTS

7/21/2006 11:00:00 AM | 7/21/2006 12:00:00 PM | 7/21/2006 1:00:00 PM | 7/21/2006 2:00:00 PM

Y-axis: Magnet Current (0 to 20000), Vacuum (0.000025 to 0.000065)

System Status Panel:

- CMS_DCS: OFF
- CMS_DT: OFF
- CMS_CSC: ERROR
- CMS_LINK: OK
- TRACKER: ERROR
- CMS_RPC: ERROR
- ECAL: OFF

Environment & Magnet Data:


- DAQ room environment: Temperature: 27.4 C, Dew Point: 14.4 C, Humidity: 44.6 %
- DSS DAQ room temp.: 28.2 C
- FED room environment: Temperature: 24.3 C, Dew Point: 10.8 C
- Magnet room environment: Magnet room Temperature: 26.8 C
- Control room environment: Control room Temperature: 27.0 C
- SXS environment: SXS Temperature: 28.3 C
- Cooling: Cooling Pump status: RUNNING, Water cooling Temperature: 24.3 C
- Magnet: Current: 19.800 A (RAMPING), Vacuum: 0.0000280 bar, Status: OK




MTCC : First Look at Muon Data



Track parameters at innermost muon station
Data normalised to Montecarlo simulation



Preliminary




Tracks + field

Momentum!

Reasonable agreement between data and simulation.

Almost every aspect of final CMS from detector to CMSSW has to work to produce these plots.





MTCC II and re-opening

MTCC II was completed on time.

All original objectives, plus a few additional ones, were achieved.


In particular:

- map the field with a precision of $\sim 10^{-4}$
- complete magnet commissioning and check stability margins
- measure detailed effect of magnetic field on HCAL and DT performance
- integrate RPC FED
- implement simple HLT filter algorithms.
- exercise improvements to trigger and DAQ chains and data transfer
- implement routine DQM + Event Display shifts with remote participation
- commission RCT, GMT, and GT using HCAL, CSC, DT.

Detector was opened in 2 weeks as planned.


--> reach any element of CMS in 1 week, any 2 elements in 2 weeks.

Completes a 5 month long sequence, with a net delay of 2 weeks.








CMS MUON System

See Yong BAN talk






Muons Installation and Commissioning



ME1R
E1



CMS solenoid: ready for physics



CMS solenoid: 13 m in length and 6 m in diameter

Central magnetic induction 4 T

Nominal current

20 kA


Stored energy


2.7 GJ

Magnetic Radial Pressure 64 Atmospheres!




Coil has been inserted on 14 Sept.





Closing of Vac-tank Jan06

Inner vactank and welds must support the 1000-tons Hadronic Barrel on its rails




January 2006: End of the CMS Magnet Manufacturing





CMS Solenoid

Coil Cooled down to 4.5°K in 25 days in Feb.
Test on Surface (May-Aug)



Huge Magnetic Forces



Due to the 10,000 tons magnetic attraction force, the Nose of the 600mm thick YE1 disk moves toward IP by 16mm!




CMS hadron calorimeter



HB+ insertion complete on 3 April





Hadronic Calorimeter: HCAL





ECAL + HCAL Energy Resolution




Combined Test ECAL SM + HCAL
Wedge in Summer 06




Jet Reconstruction and Resolutions


Jet E_T resolution



M_{jj} resolution at 120 GeV



M_{jj} resolution $\leq 15\%$








Calorimeter Construction



Assembly centers:


ENEA / INFN Rome and CERN EP-CMA

Submodule assembly (10 crystals)





2 APDs/crystal

Super module (4 modules, 1700 crystal)



Module assembly
(400 / 500 crystals)




bare supermodule



mi-bare supermodule







Front-End electronics block diagram: light to light readout chain

Architecture design based on 0.25 μm CMOS IBM technology

- Lower cost, faster turnaround
- Intrinsic radiation hardness



ECAL performance





Noise distribution of the 1700 channels of SM13

Energy resolution: 2004 test beam 18 crystals

$$\left(\frac{\sigma}{E}\right)^2 = \left(\frac{2.8\%}{\sqrt{E}}\right)^2 + \left(\frac{.125}{E}\right)^2 + (0.30\%)^2 \quad (E \text{ in GeV})$$



How well can we sum different part of the calorimeter together?



⇒ 2004 performance → 0.50% energy resolution at 120 GeV





Monitoring and Stability



⇒ **Damage-recovery cycle in sync with the ~12 hour LHC fill cycle**

Dispersion of α for 28 BTCP crystals




⇒ Coefficient for crystals have relatively small dispersion.


⇒ At startup use same parameters for all crystals from one producer.


An in-situ determination of α is under consideration.

Test beam (H2)



- One Supermodule tested together with HCAL PPPs
 - Many data with electrons, pions, kaons, protons, down to very low energy (few GeVs), see HCAL presentation
- At the end, one week with “neutral trigger”
 - Selecting charge exchange reaction
 - ~ 40 K π^0 s and few hundred η








CMS Tracker Status - December 06


**Completed
TOB +**





CMS Tracker Status - December 06


**Completed
TIB / TID+**





CMS Tracker Status - December 06


**TIB / TID +
showing TID**





CMS Tracker Status - December 06

**TIB+ and TIB-
are about to be
Aligned
and Connected
together
outside the TST**





CMS Tracker Status - December 06


**TIB+ and TIB-
are Aligned and
Connected
together
outside the TST**





CMS Tracker Status - December 06


**Completed
TEC-
at the TIF**





Tracker End Cap (TEC): Petals

Germany, France, Belgium...



Today : All petals delivered
(Produced at a rate of 10 petals/week (Fr, Ge, Be).



CMS Tracker Status and Plans - December 06


- **All Sub - Detectors of the CMS Tracker are now at the Tracker Integration Facility (TIF)**
 - **TOB + Complete and Sector Test successful** (27 October)
 - **TIB + Complete and Sector Test successful** (16 November)
 - **TIB - Delivered to CERN from Pisa** (27 October)
 - **TEC + Delivered to CERN from Aachen** (31 October)
 - **TOB - Completed at TIF** (20 November)
 - **TEC - Completed at TIF** (23 November)
- **Many Complex tasks still to be completed before all of the Tracker is sealed inside the Tracker Support Tube (TST)**
- **Establish the Procedures to be followed before Integration**




CMS Tracker Status and Summary - December

- **The Quality of the CMS Tracker Sub-Detectors is Excellent:**
- **Dead or Noisy Strips $< 3 / 1000$**
- **Signal:Noise $> 25:1$ in Peak Readout Mode**
- **Now Ensure that this Quality is maintained throughout the Integration of the Sub-Detectors into the TST**


- *The Physics TDR is now finished for CMS*
- *MTCC was fully successful*
- *Next objectives: CSA06 (on way) and preparing for the physics commissioning and first data.*
- *Have to maximalize experience & training for the real things in 2007*
- *An ambitious program ahead for the next Year*



SUSY events (LM4 point: leptons, missing E_T)



SUSY events (LM1 point: jets missing E_T)



Micro-Black Hole



CMS is rapidly coming together!



- *Major progress, particularly in this past year*

- *Now the full detector has to go down, be connected and become operational.*

- *Beam tube baked out on October 2007*

- *CMS ready for collisions at injection energy*

- *In one year the first collision results*



Backup





Conclusion: CMS Schedule v35.3 (Draft)

Magnet test/cosmic challenge:	Jul 06 - Sep06
Magnetic field mapping	Sep06 -Oct 06
USC ready for crates:	(Jul 06) Sep 06
Install and cable YE+/YB+ cable chains (&HF))	Jun 06 - Nov 06
HF lowering:	Nov 06
YE3+ lowering start	Nov 06
UXC ready for crates	Dec 06
First connection to USC	Dec 06
YB0 lowering	Feb 07
Partial final services available in UXC (Gas, LV)	Mar 07
YB0 services installation	Feb-Jun 07
EB installation	Mar-Jun 07
Tracker installation	Aug 07
Heavy lowering complete	Aug 07
Beam Pipe baked out/CMS Ready to Close	Oct 07

YB0 lowering, YB0 cabling and beampipe installation are key tasks
Good prospect to accommodate EB SM installation in UXC



Schedule overview: v35.3 draft

...giving maximum opportunity to refit SM's, without changing critical path

